

Submit 1 Copy To Appropriate District Office

District I - (575) 393-6161

1625 N. French Dr., Hobbs, NM 88240

District II - (575) 748-1283

811 S. First St., Artesia, NM 88210

District III - (505) 334-6178

1000 Rio Brazos Rd., Aztec, NM 87410

District IV - (505) 476-3460

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
Energy, Minerals and Natural ResourcesOIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505Form C-103  
Revised July 18, 2013

WELL API NO. 30-015-47119
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name REMUDA SOUTH 25 STATE
8. Well Number 161H
9. OGRID Number 005380
10. Pool name or Wildcat Purple Sage; Wolfcamp (gas)

SUNDRY NOTICES AND REPORTS ON WELLS	
DO NOT USE THIS FORM FOR INDICATION OF PERMIT (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other	
2. Name of Operator XTO ENERGY, INC	
3. Address of Operator 6401 HOLIDAY HILL RD BLDG #5	
4. Well Location Unit Letter E : 2354 feet from the NORTH line and 600 feet from the WEST line Section 25 Township 23S Range 29E NMPM County EDDY	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3064'	

## 12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

## NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
 TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
 PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐  
 DOWNHOLE COMMINGLE ☐  
 CLOSED-LOOP SYSTEM ☐  
 OTHER: ☐

## SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
 COMMENCE DRILLING OPNS. ☐ P AND A ☐  
 CASING/CEMENT JOB ☒  
 OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

07/24/2020 - 07/28/2020: Drill 14 3/4" intermediate hole to 3158'. Set 11-3/4" 54# J55 LTC csg at 3148'.  
 Cmt csg w/ 340sx Class C Lead & 3405sx Class C Tail, circ 623bbl to surf. WOC. Tested casing to 1600psi for 30 minutes.  
 Tested good. Begin drilling 10-5/8" hole.

**\*\* NMAC Rules: 19.15.7.11 & 19.15.7.14 C&D;  
 Within 10 days following the commencement of  
 drilling operations, the operator shall file a report  
 of casing and cement test within 10 days following  
 the setting of each string of casing or liner.**

Spud Date:

07/23/2020

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Cassie Evans TITLE REGULATORY ANALYST DATE 09/11/2020Type or print name CASSIE EVANS E-mail address: cassie.evans@xtoenergy.com PHONE: 432.218.3671**For State Use Only**APPROVED BY: [Signature] TITLE Staff Manager DATE 10/8/2020  
 Conditions of Approval (if any):