

Submit 1 Copy To Appropriate District Office

District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised July 18, 2013

WELL API NO. 30-015-47119
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name REMUDA SOUTH 25 STATE
8. Well Number 161H
9. OGRID Number 005380
10. Pool name or Wildcat Purple Sage; Wolfcamp (gas)

<p>SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)</p>	
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other	
2. Name of Operator XTO ENERGY, INC	
3. Address of Operator 6401 HOLIDAY HILL RD BLDG #5	
4. Well Location Unit Letter E : 2354 feet from the NORTH line and 600 feet from the WEST line Section 25 Township 23S Range 29E NMPM County EDDY	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3064'	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☒
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

07/28/2020 - 08/02/2020: Drill 10-5/8" intermediate hole to 10591'. Set 8-5/8" 32# HCL-80 LTC csg at 10581'.
Cmt csg w/ 1600sx Class H Lead & 195sx Class H Tail, circ 594bbl to surf. WOC.
Intermediate 2 casing test will be run when they install prod casing. TA cap installed RD on 08/17/2020 @ 10:00am

**** NMAC Rules: 19.15.7.11 & 19.15.7.14 C&D;
Within 10 days following the commencement of
drilling operations, the operator shall file a report
of casing and cement test within 10 days following
the setting of each string of casing or liner.**

Spud Date:

07/23/2020

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Cassie Evans

TITLE REGULATORY ANYLST

DATE 09/11/2020

Type or print name CASSIE EVANS

E-mail address: cassie_evans@xtoenergy.com

PHONE: 432.218.3671

For State Use Only

APPROVED BY:

[Signature]

TITLE

Staff Manager

DATE 10/8/2020

Conditions of Approval (if any):