

Submit 1 Copy To Appropriate District Office
District I – (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II – (575) 748-1283
811 S. First St., Artesia, NM 88210
District III – (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV – (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

REC'D NMOCD
11/04/2020

Form C-103
Revised July 18, 2013

WELL API NO. 30-015-46276	
5. Indicate Type of Lease STATE ☒ FEE ☐	
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name QUAIL 2 STATE COM	
8. Well Number 724H	
9. OGRID Number 7377	
10. Pool name or Wildcat PURPLE SAGE; WOLFCAMP (GAS)	
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: Oil Well ☒ Gas Well ☐ Other	
2. Name of Operator EOG RESOURCES INC	
3. Address of Operator PO BOX 2267 MIDLAND, TX 79702	
4. Well Location Unit Letter <u>C</u> : <u>715'</u> feet from the <u>NORTH</u> line and <u>2114'</u> feet from the <u>WEST</u> line Section <u>2</u> Township <u>26S</u> Range <u>30E</u> NMPM County <u>EDDY</u>	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3211' GR	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	P AND A ☐
PULL OR ALTER CASING ☐	MULTIPLE COMPL ☐	CASING/CEMENT JOB ☐	
DOWNHOLE COMMINGLE ☐			
CLOSED-LOOP SYSTEM ☐			
OTHER: ☐		OTHER: <u>Completion</u>	☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

PBTD 16,161' MD

12/22/2019 Rig released
12/29/2019 MIRU prep to frac -Test void to 5000 psi, seals & flanges to 8500 psi
02/17/2020 Test 5 1/2" csg to 11,020 psi for 30 minutes
03/14/2020 Begin perf & frac
03/22/2020 Finish 15 stages perf & frac, 11,610-16,161' 903 3 1/8" shots 11,589,240 lbs
proppant + 216,656 bbls load fluid
06/13/2020 Drilled out plugs and clean out wellbore
09/07/2020 Opened well to flowback
09/07/2020 Date of First Production

Tubing and gas lift valves will be run within 6 months after flow back is complete. Sundry will be submitted.

Spud Date:

11/06/2019

Rig Release Date:

12/22/2019

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Kay Maddox TITLE Regulatory Analyst DATE 09/18/2020

Type or print name Kay Maddox E-mail address: kay_maddox@eogresources.com PHONE: 432-638-8475

For State Use Only

APPROVED BY: [Signature] TITLE Staff Manager DATE 12/9/2020

Conditions of Approval (if any):