

Submit 1 Copy To Appropriate District
Office
District I - (575) 393-6161
1625 N French Dr., Hobbs, NM, 88240
District II - (575) 748-1283
811 S First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
October 13, 2009

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-015-31831 ✓
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6 State Oil & Gas Lease No
7. Lease Name or Unit Agreement Name Spurk "F" State ✓
8. Well Number #2 ✓
9. OGRID Number 156306 156206
10. Pool name or Wildcat Red Lake; Seven Rivers South

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other

2. Name of Operator
David G. Hammond ✓

3 Address of Operator
PO Box 1538 Artesia NM 88211

4. Well Location

Unit Letter _____ M : 330 _____ feet from the South _____ line and 983 _____ feet from the
West _____ line
Section 16 Township 17S Range 28E NMPM County Eddy

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3581

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS ☒ P AND A ☐
CASING/CEMENT JOB ☒

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date
of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of
proposed completion or recompletion.

Well drilled to 690 feet with cable tool drilling rig.

Ran 452 feet of 7-inch surface pipe and circulated cement to surface. Drilled out cement plug and tested for 24 hours. Test okay.

Ran 697 feet of 4 1/2 -inch casing and circulated cement to surface.

Cement set for 72 hours, will perforate and acidize well.

Spud Date:

1-8-01

Rig Release Date:

11-15-03

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

David Hammond

TITLE

OPERATOR

DATE

7/21/11

Type or print name

David Hammond

E-mail address:

PHONE:

308-7662

For State Use Only

APPROVED BY:

David May

TITLE

Field supervisor

DATE

8-16-11

Conditions of Approval (if any):