



PO Box 1370
Artesia, NM 88211-1370
(575) 748-1288

RECEIVED

FEB 06

30 015 41269

November 18, 2013


RKI Exploration
210 Park Ave.
Suite 900
Oklahoma City, OK 73102


RE: RDX Federal 21-41
600' FSL & 990' FWL
Sec. 21, T26S, R30E
Eddy County, New Mexico

Dear Sir,

The attached is the Deviation Survey for the above captioned well.

Very truly yours,



Eddie C. LaRue
Operations Manager



State of New Mexico }
County of Eddy }

The foregoing was acknowledged before me this 18th day of November, 2013.


Regina L. Garner
Notary Public



RDX 21-41

Date	Depth	Deviation	Direction
11/4/2013	308	0.50	0.00
11/5/2013	674	0.80	0.00
11/7/2013	873	0.60	154.50
11/7/2013	935	0.70	158.90
11/7/2013	966	0.80	181.40
11/7/2013	1027	1.50	221.80
11/7/2013	1058	1.90	238.40
11/7/2013	1089	2.40	248.40
11/7/2013	1181	3.90	285.90
11/7/2013	1432	9.00	298.20
11/7/2013	1464	9.70	298.10
11/7/2013	1496	10.30	299.20
11/7/2013	1559	11.50	296.50
11/7/2013	1654	12.80	293.30
11/8/2013	1717	14.20	292.10
11/8/2013	1749	14.80	291.70
11/8/2013	1813	14.60	289.60
11/8/2013	1844	14.60	290.20
11/8/2013	1876	14.10	292.50
11/8/2013	1908	14.40	294.00
11/8/2013	2002	14.60	293.50
11/8/2013	2161	13.60	291.70
11/8/2013	2224	12.80	296.80
11/8/2013	2256	12.90	298.20
11/8/2013	2287	13.10	292.40
11/8/2013	2350	12.80	296.60
11/8/2013	2382	12.80	295.60
11/8/2013	2414	13.30	295.70
11/9/2013	2477	13.30	292.80
11/9/2013	2509	13.60	293.10
11/9/2013	2540	13.90	294.05
11/9/2013	2572	14.00	2955.00
11/9/2013	2604	14.10	295.20
11/9/2013	2635	14.00	294.00
11/9/2013	2761	14.40	295.50
11/9/2013	2856	12.30	295.50
11/9/2013	2951	12.70	294.10
11/9/2013	3014	12.20	292.20
11/9/2013	3141	12.80	297.60
11/9/2013	3172	12.80	298.40
11/9/2013	3204	12.60	298.30
11/9/2013	3236	12.70	299.00
11/9/2013	3269	12.50	298.10

Date	Depth	Deviation	Direction
11/9/2013	3299	12.40	297.20
11/9/2013	3330	12.50	296.20
11/11/2013	3424	12.50	295.80
11/11/2013	3455	12.20	294.90
11/11/2013	3487	12.40	297.10
11/11/2013	3519	12.90	299.50
11/11/2013	3551	13.10	300.40
11/11/2013	3583	12.90	299.10
11/11/2013	3646	12.50	295.80
11/12/2013	3678	11.20	292.00
11/12/2013	3709	10.80	290.40
11/12/2013	3868	8.10	304.50
11/12/2013	3931	5.90	305.20
11/12/2013	3963	4.90	293.90
11/12/2013	3995	4.20	284.80
11/12/2013	4027	3.80	274.90
11/12/2013	4058	2.60	275.10
11/12/2013	4217	0.07	259.10
11/12/2013	4312	1.30	129.80
11/12/2013	4406	1.10	125.50
11/12/2013	4502	1.10	112.70
11/12/2013	4691	1.10	116.00
11/12/2013	4786	1.30	106.80
11/12/2013	4881	1.00	119.80
11/12/2013	4976	0.90	137.50
11/12/2013	5071	1.00	130.80
11/12/2013	5167	0.80	155.40
11/13/2013	5262	0.80	178.40
11/13/2013	5357	0.80	172.80
11/13/2013	5452	1.10	114.90
11/13/2013	5547	1.00	122.60
11/13/2013	5643	0.80	144.90
11/13/2013	5738	1.00	164.80
11/13/2013	5832	1.00	186.30
11/13/2013	6116	0.50	164.10
11/13/2013	6211	0.09	127.40
11/13/2013	6400	0.08	72.70
11/14/2013	6779	0.50	104.60
11/14/2013	6874	0.60	122.10
11/14/2013	6970	0.30	145.10
11/14/2013	7064	0.20	103.10
11/14/2013	7254	0.40	311.00
11/14/2013	7349	0.30	298.40
11/14/2013	7419	0.70	256.30

EOF

RKI Exploration & Production


Eddy County (NM83E)

Sec 21-T26S-R30E

RDX 21-41

Wellbore #1

Survey: Survey #1



Standard Survey Report

16 November, 2013

Wolverine Directional, LLC

Survey Report

Company:	RKI Exploration & Production	Local Co-ordinate Reference:	Well RDX 21-41
Project:	Eddy County (NM83E)	TVD Reference:	WELL @ 0.0ft (Original Well Elev)
Site:	Sec 21-T26S-R30E	MD Reference:	WELL @ 0.0ft (Original Well Elev)
Well:	RDX 21-41	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 2003.21 Single User Db

Design	Wellbore #1			
Audit Notes:				
Version:	1.0	Phase:	ACTUAL	Tie On Depth: 0.0
Vertical Section:	Depth From (TVD) (ft)	+N/-S (ft)	+E/-W (ft)	Direction (°)
	0.0	0.0	0.0	294.31

Survey Program	Date 2013/11/16			
From (ft)	To (ft)	Survey (Wellbore)	Tool Name	Description
782.0	7,470.0	Survey #1 (Wellbore #1)	MWD	MWD - Standard

Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
0.0	0.00	0.00	0.0	0.0	0.0	0.0	0.00	0.00	0.00
782.0	0.40	108.70	782.0	-0.9	2.6	-2.7	0.05	0.05	0.00
First MWD Survey									
873.0	0.60	154.50	873.0	-1.4	3.1	-3.4	0.47	0.22	50.33
935.0	0.70	158.90	935.0	-2.1	3.4	-3.9	0.18	0.16	7.10
966.0	0.80	181.40	966.0	-2.4	3.4	-4.1	1.00	0.32	72.58
996.0	1.10	202.60	996.0	-2.9	3.3	-4.2	1.52	1.00	70.67
1,027.0	1.50	221.80	1,027.0	-3.5	2.9	-4.1	1.89	1.29	61.94
1,058.0	1.90	238.40	1,058.0	-4.1	2.2	-3.7	2.03	1.29	53.55
1,089.0	2.40	248.40	1,088.9	-4.6	1.2	-3.0	2.01	1.61	32.26
1,119.0	2.80	260.40	1,118.9	-4.9	-0.1	-1.9	2.24	1.33	40.00
1,150.0	3.00	274.60	1,149.9	-5.0	-1.7	-0.5	2.40	0.65	45.81
1,181.0	3.90	285.90	1,180.8	-4.6	-3.5	1.3	3.63	2.90	36.45
1,212.0	4.40	293.70	1,211.7	-3.9	-5.6	3.5	2.43	1.61	25.16
1,242.0	5.00	299.10	1,241.6	-2.8	-7.8	6.0	2.48	2.00	18.00
1,274.0	5.60	299.20	1,273.5	-1.3	-10.4	8.9	1.88	1.88	0.31
1,305.0	6.30	301.00	1,304.3	0.3	-13.2	12.1	2.34	2.26	5.81
1,337.0	7.00	299.80	1,336.1	2.2	-16.4	15.8	2.23	2.19	-3.75
1,369.0	7.70	300.90	1,367.8	4.2	-19.9	19.9	2.23	2.19	3.44
1,400.0	8.20	299.70	1,398.5	6.4	-23.6	24.1	1.70	1.61	-3.87
1,432.0	9.00	298.20	1,430.2	8.7	-27.8	28.9	2.60	2.50	-4.69
1,464.0	9.70	298.10	1,461.8	11.2	-32.4	34.1	2.19	2.19	-0.31
1,495.0	10.30	299.20	1,492.3	13.7	-37.1	39.5	2.03	1.94	3.55
1,527.0	10.90	298.00	1,523.7	16.5	-42.3	45.3	2.00	1.88	-3.75
1,559.0	11.50	296.50	1,555.1	19.4	-47.8	51.5	2.08	1.88	-4.69
1,591.0	11.90	295.50	1,586.5	22.2	-53.6	58.0	1.40	1.25	-3.13
1,623.0	12.50	294.00	1,617.7	25.1	-59.8	64.8	2.12	1.88	-4.69
1,654.0	12.80	293.30	1,648.0	27.8	-66.0	71.6	1.09	0.97	-2.26
1,685.0	13.60	292.70	1,678.2	30.6	-72.5	78.6	2.62	2.58	-1.94
1,717.0	14.20	292.10	1,709.2	33.5	-79.6	86.3	1.93	1.88	-1.88
1,749.0	14.80	291.70	1,740.2	36.5	-87.0	94.3	1.90	1.88	-1.25
1,781.0	14.90	291.10	1,771.2	39.5	-94.7	102.5	0.57	0.31	-1.88
1,813.0	14.60	289.60	1,802.1	42.3	-102.3	110.6	1.52	-0.94	-4.69
1,844.0	14.60	290.20	1,832.1	45.0	-109.7	118.4	0.49	0.00	1.94
1,876.0	14.40	292.50	1,863.1	47.9	-117.1	126.4	1.90	-0.63	7.19
1,908.0	14.40	294.00	1,894.1	51.0	-124.4	134.4	1.17	0.00	4.69
1,939.0	14.50	294.00	1,924.1	54.2	-131.5	142.1	0.32	0.32	0.00
1,971.0	14.70	293.10	1,955.1	57.4	-138.9	150.2	0.95	0.63	-2.81
2,002.0	14.60	293.50	1,985.0	60.5	-146.1	158.0	0.46	-0.32	1.29

Wolverine Directional, LLC

Survey Report

Company:	RKI Exploration & Production	Local Co-ordinate Reference:	Well RDX 21-41
Project:	Eddy County (NM83E)	TVD Reference:	WELL @ 0.0ft (Original Well Elev)
Site:	Sec 21-T26S-R30E	MD Reference:	WELL @ 0.0ft (Original Well Elev)
Well:	RDX 21-41	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM:2003.21 Single User.Db

Survey										
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)	
2,033.0	14.90	290.70	2,015.0	63.4	-153.4	165.9	2.49	0.97	-9.03	
2,065.0	14.90	289.40	2,046.0	66.3	-161.1	174.1	1.04	0.00	-4.06	
2,097.0	14.40	290.20	2,076.9	69.0	-168.7	182.2	1.69	-1.56	2.50	
2,129.0	14.70	289.70	2,107.9	71.8	-176.3	190.2	1.02	0.94	-1.56	
2,161.0	13.60	291.70	2,138.9	74.5	-183.6	198.0	3.76	-3.44	6.25	
2,193.0	13.40	293.30	2,170.0	77.4	-190.5	205.5	1.32	-0.63	5.00	
2,224.0	12.80	296.80	2,200.2	80.3	-196.9	212.5	3.21	-1.94	11.29	
2,256.0	12.90	298.20	2,231.4	83.6	-203.2	219.6	1.02	0.31	4.38	
2,287.0	13.10	297.40	2,261.6	86.9	-209.4	226.6	0.87	0.65	-2.58	
2,319.0	13.00	297.60	2,292.8	90.2	-215.8	233.8	0.34	-0.31	0.63	
2,350.0	12.80	296.60	2,323.0	93.4	-221.9	240.7	0.97	-0.65	-3.23	
2,382.0	12.80	295.60	2,354.2	96.5	-228.3	247.8	0.69	0.00	-3.13	
2,414.0	13.30	295.70	2,385.4	99.6	-234.8	255.0	1.56	1.56	0.31	
2,446.0	13.10	294.40	2,416.6	102.7	-241.4	262.3	1.12	-0.63	-4.06	
2,477.0	13.30	292.80	2,446.7	105.5	-247.9	269.4	1.34	0.65	-5.16	
2,509.0	13.60	293.10	2,477.9	108.4	-254.8	276.8	0.96	0.94	0.94	
2,540.0	13.90	294.50	2,508.0	111.4	-261.5	284.2	1.45	0.97	4.52	
2,572.0	14.00	295.50	2,539.0	114.7	-268.5	291.9	0.82	0.31	3.13	
2,603.0	14.10	295.20	2,569.1	117.9	-275.3	299.4	0.40	0.32	-0.97	
2,635.0	14.00	294.00	2,600.1	121.1	-282.4	307.2	0.96	-0.31	-3.75	
2,666.0	13.90	293.50	2,630.2	124.1	-289.2	314.7	0.51	-0.32	-1.61	
2,698.0	13.90	294.00	2,661.3	127.2	-296.2	322.4	0.38	0.00	1.56	
2,729.0	13.80	295.20	2,691.4	130.3	-303.0	329.8	0.98	-0.32	3.87	
2,761.0	13.40	295.50	2,722.5	133.6	-309.8	337.3	1.27	-1.25	0.94	
2,793.0	12.80	295.60	2,753.7	136.7	-316.3	344.6	1.88	-1.88	0.31	
2,824.0	12.40	296.10	2,783.9	139.6	-322.4	351.3	1.34	-1.29	1.61	
2,856.0	12.30	295.50	2,815.2	142.6	-328.6	358.2	0.51	-0.31	-1.88	
2,888.0	12.60	295.40	2,846.4	145.6	-334.8	365.1	0.94	0.94	-0.31	
2,919.0	12.80	294.20	2,876.7	148.4	-341.0	371.9	1.07	0.65	-3.87	
2,951.0	12.70	294.10	2,907.9	151.3	-347.4	378.9	0.32	-0.31	-0.31	
2,983.0	12.30	291.40	2,939.1	154.0	-353.8	385.9	2.21	-1.25	-8.44	
3,014.0	12.20	292.00	2,969.4	156.4	-359.9	392.4	0.52	-0.32	1.94	
3,046.0	12.10	291.20	3,000.7	158.9	-366.2	399.2	0.61	-0.31	-2.50	
3,077.0	12.30	291.10	3,031.0	161.3	-372.3	405.7	0.65	0.65	-0.32	
3,109.0	12.20	295.60	3,062.3	164.0	-378.5	412.5	3.00	-0.31	14.06	
3,141.0	12.80	297.60	3,093.5	167.1	-384.7	419.4	2.31	1.88	6.25	
3,172.0	12.80	298.40	3,123.7	170.3	-390.8	426.3	0.57	0.00	2.58	
3,204.0	12.60	298.30	3,154.9	173.6	-397.0	433.3	0.63	-0.63	-0.31	
3,235.0	12.70	299.00	3,185.2	176.9	-402.9	440.0	0.59	0.32	2.26	
3,267.0	12.50	298.10	3,216.4	180.2	-409.1	447.0	0.88	-0.63	-2.81	
3,299.0	12.40	297.20	3,247.7	183.4	-415.2	453.9	0.68	-0.31	-2.81	
3,330.0	12.50	296.20	3,277.9	186.4	-421.2	460.6	0.77	0.32	-3.23	
3,361.0	12.60	296.10	3,308.2	189.4	-427.2	467.3	0.33	0.32	-0.32	
3,424.0	12.50	295.80	3,369.7	195.4	-439.5	481.0	0.19	-0.16	-0.48	
3,455.0	12.20	294.90	3,400.0	198.2	-445.5	487.6	1.15	-0.97	-2.90	
3,487.0	12.40	297.10	3,431.2	201.2	-451.6	494.4	1.59	0.63	6.88	
3,519.0	12.90	299.50	3,462.5	204.5	-457.8	501.4	2.27	1.56	7.50	
3,551.0	13.10	300.40	3,493.6	208.1	-464.0	508.6	0.89	0.63	2.81	
3,582.0	12.90	299.10	3,523.9	211.6	-470.1	515.5	1.14	-0.65	-4.19	
3,614.0	13.10	298.40	3,555.0	215.1	-476.4	522.7	0.80	0.63	-2.19	
3,646.0	12.50	295.80	3,586.2	218.3	-482.7	529.8	2.60	-1.88	-8.13	
3,678.0	11.20	292.00	3,617.6	221.0	-488.7	536.3	4.74	-4.06	-11.88	
3,709.0	10.80	290.40	3,648.0	223.1	-494.2	542.2	1.62	-1.29	-5.16	
3,741.0	10.60	288.70	3,679.4	225.1	-499.8	548.2	1.17	-0.63	-5.31	

Wolverine Directional, LLC

Survey Report

Company:	RKI Exploration & Production	Local Co-ordinate Reference:	Well RDX-21-41
Project:	Eddy County (NM83E)	TVD Reference:	WELL @ 0.0ft (Original Well Elev)
Site:	Sec.21-T26S-R30E	MD Reference:	WELL @ 0.0ft (Original Well Elev)
Well:	RDX-21-41	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 2003.21 Single User Db

Survey										
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)	
3,772.0	10.10	289.70	3,709.9	226.9	-505.1	553.7	1.71	-1.61	3.23	
3,804.0	8.80	295.20	3,741.5	228.9	-509.9	559.0	4.94	-4.06	17.19	
3,836.0	8.30	301.40	3,773.1	231.1	-514.1	563.7	3.27	-1.56	19.38	
3,868.0	8.10	304.50	3,804.8	233.6	-518.0	568.2	1.52	-0.63	9.69	
3,900.0	7.20	306.40	3,836.5	236.1	-521.4	572.4	2.92	-2.81	5.94	
3,931.0	5.90	305.20	3,867.3	238.2	-524.3	575.9	4.22	-4.19	-3.87	
3,963.0	4.90	293.90	3,899.2	239.7	-526.9	578.8	4.55	-3.13	-35.31	
3,995.0	4.20	284.80	3,931.1	240.5	-529.3	581.4	3.14	-2.19	-28.44	
4,027.0	3.80	274.90	3,963.0	240.9	-531.5	583.5	2.49	-1.25	-30.94	
4,058.0	2.60	275.40	3,994.0	241.1	-533.2	585.1	3.87	-3.87	1.61	
4,090.0	1.20	261.90	4,025.9	241.1	-534.2	586.1	4.56	-4.38	-42.19	
4,121.0	0.80	256.10	4,056.9	241.0	-534.8	586.6	1.33	-1.29	-18.71	
4,153.0	0.60	249.50	4,088.9	240.9	-535.1	586.9	0.67	-0.63	-20.63	
4,217.0	0.70	259.10	4,152.9	240.7	-535.8	587.4	0.23	0.16	15.00	
4,312.0	1.30	129.80	4,247.9	239.9	-535.6	586.8	1.92	0.63	-136.11	
4,406.0	1.10	125.50	4,341.9	238.7	-534.0	584.9	0.23	-0.21	-4.57	
4,502.0	1.10	112.70	4,437.9	237.8	-532.4	583.1	0.26	0.00	-13.33	
4,597.0	0.90	119.00	4,532.9	237.1	-530.9	581.5	0.24	-0.21	6.63	
4,691.0	1.10	116.00	4,626.8	236.3	-529.5	579.8	0.22	0.21	-3.19	
4,786.0	1.30	106.80	4,721.8	235.6	-527.6	577.8	0.29	0.21	-9.68	
4,881.0	1.00	119.80	4,816.8	234.9	-525.9	575.9	0.42	-0.32	13.68	
4,976.0	0.90	137.50	4,911.8	233.9	-524.6	574.4	0.32	-0.11	18.63	
5,071.0	1.00	130.80	5,006.8	232.8	-523.5	572.9	0.16	0.11	-7.05	
5,167.0	0.80	155.40	5,102.8	231.7	-522.6	571.6	0.45	-0.21	25.63	
5,262.0	0.80	178.40	5,197.8	230.4	-522.3	570.9	0.34	0.00	24.21	
5,357.0	0.80	172.80	5,292.8	229.1	-522.2	570.2	0.08	0.00	-5.89	
5,452.0	1.10	114.90	5,387.7	228.0	-521.3	569.0	1.01	0.32	-60.95	
5,547.0	1.00	122.60	5,482.7	227.2	-519.8	567.2	0.18	-0.11	8.11	
5,643.0	0.80	144.90	5,578.7	226.2	-518.7	565.8	0.42	-0.21	23.23	
5,738.0	1.00	164.80	5,673.7	224.9	-518.1	564.7	0.39	0.21	20.95	
5,832.0	1.00	186.30	5,767.7	223.3	-518.0	563.9	0.40	0.00	22.87	
5,926.0	0.40	100.80	5,861.7	222.4	-517.7	563.4	1.11	-0.64	-90.96	
6,021.0	0.10	127.70	5,956.7	222.3	-517.3	563.0	0.33	-0.32	28.32	
6,116.0	0.50	164.10	6,051.7	221.8	-517.2	562.6	0.45	0.42	38.32	
6,211.0	0.90	127.40	6,146.7	221.0	-516.4	561.6	0.61	0.42	-38.63	
6,306.0	1.00	143.00	6,241.7	219.9	-515.4	560.2	0.29	0.11	16.42	
6,400.0	0.80	72.70	6,335.7	219.4	-514.2	559.0	1.12	-0.21	-74.79	
6,495.0	0.70	74.10	6,430.6	219.8	-513.0	558.0	0.11	-0.11	1.47	
6,590.0	1.20	80.60	6,525.6	220.1	-511.5	556.8	0.54	0.53	6.84	
6,685.0	0.80	74.00	6,620.6	220.4	-509.9	555.4	0.44	-0.42	-6.95	
6,779.0	0.50	104.60	6,714.6	220.5	-508.9	554.5	0.48	-0.32	32.55	
6,874.0	0.60	122.10	6,809.6	220.1	-508.0	553.6	0.20	0.11	18.42	
6,970.0	0.30	145.10	6,905.6	219.7	-507.5	552.9	0.36	-0.31	23.96	
7,064.0	0.20	103.10	6,999.6	219.4	-507.2	552.5	0.21	-0.11	-44.68	
7,159.0	0.40	234.50	7,094.6	219.2	-507.3	552.5	0.58	0.21	138.32	
7,254.0	0.40	311.00	7,189.6	219.2	-507.8	553.0	0.52	0.00	80.53	
7,349.0	0.30	298.40	7,284.6	219.6	-508.3	553.6	0.13	-0.11	-13.26	
7,419.0	0.70	256.30	7,354.6	219.5	-508.8	554.1	0.74	0.57	-60.14	
Last MWD Survey										
7,470.0	0.70	256.30	7,405.6	219.4	-509.4	554.6	0.00	0.00	0.00	
Proj to TD - RDX-21-41 PBHL										

Wolverine Directional, LLC

Survey Report

Company:	RKI Exploration & Production	Local Co-ordinate Reference:	Well RDX 21-41
Project:	Eddy County (NM83E)	TVD Reference:	WELL @ 0.0ft (Original Well Elev)
Site:	Sec 21-T26S-R30E	MD Reference:	WELL @ 0.0ft (Original Well Elev)
Well:	RDX 21-41	North Reference:	True
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Wellbore #1	Database:	EDM 2003.21 Single User Db

Survey Annotations				
Measured Depth (ft)	Vertical Depth (ft)	Local Coordinates		Comment
		+N/-S (ft)	+E/-W (ft)	
782.0	782.0	-0.9	2.6	First MWD Survey
7,419.0	7,354.6	219.5	-508.8	Last MWD Survey
7,470.0	7,405.6	219.4	-509.4	Proj to TD

Checked By: _____ Approved By: _____ Date: _____