

AAO FEDERAL 26- Csg & Cmt End of Well Sundry

6/11-15 DRILLED OUT CMT & FLOAT EQUIPMENT; DRILL F/354'-4603'; TD; CIRC

6/15/2014 MIRU SCHLUMBERGER WL & LOGGED OPEN HOLE;

6/15/2014 PRODUCTION CSG 5.5, HOLE 7.875, L80, 17# SET @ 4603 FC @ 4558'; 50 CENTRALIZERS; CIRC

CMT: LEAD 550 SX CLASS C, 12.60 WT, 2.0 YLD,
TAIL 350 SX CLASS C, 14.2 WT, 1.3 YLD

CIRC 157 SX; PRODUCTION CSG PRESSURE TEST 2500 PSI/ 30 MIN- OK

6/16/2014 RIG RELEASED