

**EDGE PETROLEUM OPERATING COMPANY, INC.**  
**DAILY DRILLING REPORT**

30-015-34046

LEASE AND WELL NUMBER <b>GOLDEN LANE 29 STATE #1</b>		COUNTY, STATE <b>EDDY NEW MEXICO</b>	DATE <b>8-19-05</b> <del>8/18/2005</del>	DAYS <b>5</b>	DEPTH <b>450</b>
PRESENT OPERATION <b>LAY DOWN DRILLING TOOLS</b>		FOOTAGE <b>0</b>	ROT. HRS. / ACCUM. ROT. HRS. <b>35.5</b>	FORMATION TYPE & TOPS	
DEEPEST CASING OD / SHOE DEPTH <b>20" @ 440'</b>		SHOE TEST	CONTRACTOR & RIG NO. <b>GREYWOLF 33</b>	CONSULTANT / TOOL PUSHER <b>MIKE AMOS/ BOBBY GERAUGHTY</b>	

**PRESENT OPERATION**

FROM	TO	HRS.	
0600	0830	2.5	TRIP IN HOLE WITH BIT #2
0830	1030	2	DROP SINGLE SHOT WIRELINE SURVEY TOOL @ 366' INCLINATION IS 5 DEGREES.
1030	1500	4.5	CENTER STACK INSTALL ROTATING HEAD & BEARING SSEMBLY
1500	1700	2	DRILL CEMENT & FLOAT EQUIPMENT
1700	1800	1	RIG UP WIRELINE & RUN GYRO. FOUND 12.4 DEGREES INCLINATION AT 422'. DEPARTURE = 31.2' WITH A 232 DEG AZIMUTH.
1800	2230	4.5	CIRCULATE & WAIT ON ORDERS. RECEIVED CALL TO ABANDON CURRENT HOLE AND MOVE RIG TO START
2230	2300	1	RIG UP LAY DOWN MACHINE
2300	0230	3.5	LAY DOWN DRILL COLLARS
0230	0330	1	REPAIR LAY DOWN MACHINE
0330	0600	2.5	LAY DOWN BHA

**NM OIL CONSERVATION**

ARTESIA DISTRICT

OCT 06 2016

RECEIVED

SLOW PUMP RATE NO. 1	SPM	PRESS.	PUMP OUTPUT	747	BPS @	95	%
SLOW PUMP RATE NO. 2	SPM	PRESS.	PUMP OUTPUT	747	BPS @	95	%

**MUD PROPERTIES, MATERIALS ADDED AND COSTS**

WT.	VIS.	PV / YP	GELS	CAKE	FILTRATE	% SAND	% SOLID	% OIL	CHLORIDES PPM	CA	PH	pf	mf	pm	OIL/WTR.	LIME # Bbl.	ELEC. STAB.			
10	28																			
MUD MATERIALS AND QUANTITIES ADDED IN LAST 24 HOURS															DAILY COSTS					
BARITE -		GEL -		CAUSTIC -		CLS -		LIG -										\$1,331		
OTHER: <b>BRINE WATER</b>															CUM COSTS					
															\$4,495					
PUMPS: 1 110		2 110		PRESS. 600		TOT. SPM 220		TOT. GPM 690		ANN. VEL DP		ANN. VEL DC 60		HHP 47.06						
BIT NO.	SIZE	TYPE	SERIAL NO.	JET (32's)	FOOTAGE	HOURS	FT / HR	DEPTH OUT	COND.											
2	17.5	GTX20	T7420500	3(22)	0	1	0.0	450	T	B	G									