

Submit 1 Copy To Appropriate District Office

State of New Mexico

Form C-103

District I - (575) 393-6101
District II - (575) 748-1283
District III - (505) 334-6178
District IV - (505) 476-3460
Energy, Minerals and Natural Resources
ARTESIA DISTRICT
OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Revised July 18, 2013

WELL API NO. 30-015-01661
5. Indicate Type of Lease STATE [X] FEE []
6. State Oil & Gas Lease No. 647
7. Lease Name or Unit Agreement Name Empire Abo Unit (309164)
8. Well Number 026B
9. OGRID Number 873
10. Pool name or Wildcat Empire; Abo (22040)
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3671' GL

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)
1. Type of Well: Oil Well [X] Gas Well [] Other []
2. Name of Operator Apache Corporation
3. Address of Operator 303 Veterans Airpark Lane, Suite 1000 Midland, TX 79705
4. Well Location Unit Letter K : 1650 feet from the South line and 2310 feet from the West line
Section 32 Township 17S Range 28E NMPM County Eddy

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:
PERFORM REMEDIAL WORK [] PLUG AND ABANDON []
TEMPORARILY ABANDON [] CHANGE PLANS []
PULL OR ALTER CASING [] MULTIPLE COMPL []
DOWNHOLE COMMINGLE []
CLOSED-LOOP SYSTEM []
OTHER: []
SUBSEQUENT REPORT OF:
REMEDIAL WORK [] ALTERING CASING []
COMMENCE DRILLING OPNS. [] P AND A []
CASING/CEMENT JOB []
OTHER: TA [X]

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Apache would like to perform the following work:

02/09/17 MIRU pump truck & kill well. ND wellhead & NU BOP. Release PKR. POOH w/ 2-3/8" J-55 TBG & PKR. TBG bad due to corrosion. MIRU Renegade WL Services. RIH 5.5" CIBP @ set @ 5757'. RIH w/ CMT dump bailer & dump 35' CMT on top of plug. RDMO Renegade WL. Load CSG & PSI test to 500# for 30 mins. RIH w/ 2-3/8" J-55 TBG to TOC. CIRC 130 bbls F/W w/ PKR fluid & 5 gals biocide. POOH laying down 2-3/8" J-55 TBG on to pipe racks. ND BOP & NU wellhead. Clean location. RDMOSU & pump truck. Prep to chart test well w/ OCD rep @ a later date. Evaluate for re-completion @ a later date.
03/02/17 See attached chart

Temporary Abandoned Status Approved
Unit 2/1/2021

2/1/2021
LAST PROD 2/1/2016

Spud Date: 03/13/1960

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE Regulatory Analyst DATE 03/02/2017

Type or print name Emily Follis E-mail address: Emily.follis@apachecorp.com PHONE: (432) 818-1801

APPROVED BY: [Signature] TITLE COMPLIANCE OFFICER DATE 3/10/17

Conditions of Approval (if any):