

Submit 1 Copy To Appropriate District Office

District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico

Energy, Minerals and Natural Resources

ARTESIA DISTRICT
OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505
RECEIVED

Form C-103

Revised July 18, 2013

WELL API NO. 30-015-35523
5. Indicate Type of Lease FEDERAL [X] STATE [] FEE []
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Adeline ALN Federal (11974)
8. Well Number 4
9. OGRID Number 25575
10. Pool name or Wildcat Sand Dunes; Delaware, South (53818)
4. Well Location Unit Letter C : 660 feet from the North line and 1980 feet from the West line
Section 6 Township 24S Range 31E NMPM County Eddy
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3401' GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK [] PLUG AND ABANDON []
TEMPORARILY ABANDON [] CHANGE PLANS []
PULL OR ALTER CASING [] MULTIPLE COMPL []
DOWNHOLE COMMINGLE []
CLOSED-LOOP SYSTEM []
OTHER: []

SUBSEQUENT REPORT OF:

- REMEDIAL WORK [] ALTERING CASING []
COMMENCE DRILLING OPNS. [] P AND A []
CASING/CEMENT JOB []
OTHER: RTP - NMOCD Order - ACOI-332 [X]

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Well under order # NMOCD-ACOI-332.

BC 3-27-18
Accepted for record - NMOCD

- 02/07/18 MIRU.
02/08/18 RU Hot Oil truck. Clean rods & tbg. RU scan truck. Pulled 2-7/8" tbg but missing 10 jts of 1-1/2" tbg.
02/09/18 Overshot got to loc. Grapple was wrong size so pulled overshot back out. SI well.
02/10/18 Ran overshot fishing tool. Came out w/ tbg and fish. Fish was 10 jts of 1-1/2" tbg.
02/11/18 RU testing truck. All tbg tested ok.
02/12/18 No activity.
02/13/18 RIH w/ new pump, 16 new sinker bars, 11 new 3/4" rods, & 19 new 1" rods. Tested @ 500 - PSI was OK. Well pumping good. Clean loc. RDMOSU. RTP.

C-115 will be filed by April 15, 2018.

Spud Date: 05/22/2008 Rig Release Date: 06/10/2008

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE Regulatory Specialist DATE 03/20/2018

Type or print name Fatima Vasquez E-mail address: Fatima_Vasquez@eogresources.coi PHONE: (432) 686-3740

For State Use Only

APPROVED BY: TITLE DATE

Conditions of Approval (if any):