

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis
Santa Fe, NM 87505

WELL API NO. 30-015-45235
Indicate Type of Lease
LEASE ☐ STATE ☐ FEE ☒
6. State Oil & Gas Lease No.

FEB 19 2019

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☐ Other SWD

2. Name of Operator NGL Water Solutions Permian LLC

3. Address of Operator 1509 W Wael St Ste 300 Midland TX 79701

4. Well Location
Unit Letter P: 510 feet from the S line and 1167 feet from the E line
Section 26 Township 23S Range 31E NMPM County Eddy

11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3465 GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: 2nd Int csg

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

and 12 1/2 hde to 11,700'. C+C well. Well started flowing. Stopped flow. Logged well. RU csg crew. Ran ~~105~~ 105 jts 9 5/8 coated ~~4~~ csg. 53.5" P110 BTC. Set w 11667'. Cmt as follows: Stage 1 - 12053XS Hal-cem 15.6 ppg. Woc due to blocks NOT holding. 2nd stage - 7605XS Hal-cem. No cmt to surface. Run CBE. TOC @ 3500'. Pressure test to 1000 psi. 15 min. Pressure tests must be minimum of 30 minutes. Not fired. G. Cordes @ 1450 on 12/13 of csg cmt.

Spud Date:

11/13/18

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Sarah Jordan

TITLE

Mgr Reg + Comp

DATE

2/12/19

Type or print name

Sarah Jordan

E-mail address:

sarah.jordan@nrgl.com

PHONE:

432 685 0005

For State Use Only

Accepted For Record

APPROVED BY:

TITLE

NMOCD

DATE

3.7.2019

Conditions of Approval (if any):