

RECEIVED

District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

DEC 17 2019

OIL CONSERVATION DIVISION
220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-015-46352
5. Indicate Type of Lease STATE [] FEE [X]
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Starship 28/21 WOOB Fee
8. Well Number 2H
9. OGRID Number 14744
10. Pool name or Wildcat Purple Sage; Wolfcamp (gas)
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3063' GL

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)
1. Type of Well: Oil Well [] Gas Well [X] Other []
2. Name of Operator Mewbourne Oil Company
3. Address of Operator PO Box 5270, Hobbs NM 88241
4. Well Location Unit Letter P : 215 feet from the South line and 1230 feet from the East line
Section 28 Township 23S Range 28E NMPM Eddy County

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:
PERFORM REMEDIAL WORK [] PLUG AND ABANDON []
TEMPORARILY ABANDON [] CHANGE PLANS []
PULL OR ALTER CASING [] MULTIPLE COMPL []
DOWNHOLE COMMINGLE []
CLOSED-LOOP SYSTEM []
OTHER: []
SUBSEQUENT REPORT OF:
REMEDIAL WORK [] ALTERING CASING []
COMMENCE DRILLING OPNS. [] P AND A []
CASING/CEMENT JOB [X]
OTHER: []

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

11/30/19

Spud 17 1/2" hole @ 575'. Ran 560' of 13 3/8" 54.5# J55 ST&C Csg. Cemented with 400 sks Class C w/additives. Mixed @ 12.5#/g w/2.12 yd. Displaced w/80 bbls FW. Plug down @ 1:30 PM 12/01/19. Circ 197 sks of cmt to the pit. Test BOPE to 5000# & Annular to 3500#. At 8:30 P.M. 12/02/19, tested csg to 1500# for 30 mins, held OK. FIT to 10.2 PPG EMW. Drilled out with 12 1/4" bit.

12/04/19

TD'ed 12 1/4" hole @ 2627'. Ran 2510' of 9 5/8" 40# HCL80 LT&C Csg. Cemented with 500 sks Class C w/additives. Mixed @ 12.5#/g w/2.13 yd. Tail w/200 sks Class C. Mixed @ 14.8#/g w/1.33 yd. Plug down @ 5:30 PM 12/04/19. Circ 55 sks of cmt to the pits. Set Cameron mandrel hanger through BOP w/60k#. At 11:30 P.M. 12/04/19, tested csg to 1500# for 30 mins, held OK. FIT test to EMW of 10.0 PPG. Drilled out with 8 3/4" bit.

Spud Date: 11/30/2019

Rig Release Date:

110

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE Regulatory DATE 12/12/19

Type or print name Ruby Caballero E-mail address: rcaballero@mewbourne.com PHONE: 575-393-5905

For State Use Only

APPROVED BY: [Signature] TITLE Staff DATE 12/18/19
Conditions of Approval (if any):