


State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised June 10, 2003



OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.
30-015-29628

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name
Parkway West Unit 28

8. Well Number
2

9. OGRID Number
6137

10. Pool name or Wildcat
Parkway; Strawn, West

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☒ Other

AUG 15 2007

2. Name of Operator

Devon Energy Production Company, LP

OCD-ARTESIA

3. Address of Operator

20 North Broadway Oklahoma City, Oklahoma 73102-8260 (405)552-7802

4. Well Location

Unit Letter E: 1980 feet from the North line and 1310 feet from the West line

Section 28

Township 19S

Range 29E

NMPM

Eddy County NM

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

3315'

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: WORKOVER: RETURN TO PRODUCTION ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

07/31/07 - 08/08/07:

RU unit. Bled dwn. ND tree, NU BOP. Ld tbg w/2% KCL wtr, rls pkr. Pull tbg. TOH w/tbg & pkr. TIH w/SN, anchor & tbg. ND BOP. 320 jts tbg, TAC (10,188'), 10 jts tbg (9,313'). Mec hold dwn SN @ 10,504', 4'perf sub bull plugged MA, EOT @ 10,543'. NU wellhead. TIH w/pmp, 24 1" rods, 157 3/4" rods. Hung on pumping. RD. Plumbed in tree, set heater up & flowline. Ld heater w/wtr, returned well to production.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE: Sr. Staff Engineering Technician

DATE 08/14/2007

Type or print name Stephanie A. Ysasaga

E-mail address: Stephanie.Ysasaga@dvn.com

Telephone No. 405-552-7802

(This space for State use)

APPROVED BY

TITLE

Gerry Guye
Deputy Field Inspector
District II - Artesia

DATE

AUG 15 2007

Conditions of approval, if any: