

Submit 3 Copies To Appropriate District Office  
District I  
1625 N. French Dr., Hobbs, NM 88240  
District II  
1301 W. Grand Ave., Artesia, NM 88210  
District III  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV  
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
Energy, Minerals and Natural Resources

Form C-103  
June 19, 2008

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

WELL API NO. 30-023-20014
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Big Hatchet North Unit 14: State
8. Well Number 001
9. OGRID Number 251054
10. Pool name or Wildcat Wildcat, Percha Shale
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4440.72' GR

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other

2. Name of Operator  
Dan A. Hughes Company, L. P.

3. Address of Operator  
P.O. Drawer 669, 208 E. Houston St., Beeville, TX 78104-0669

4. Well Location  
Unit Letter : 1545.11 feet from the North line and 2025.39 feet from the East line  
Section 14 Township 30S Range 17W NMPM County Hidalgo

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐  
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☒ P AND A ☐  
CASING/CEMENT JOB ☐

OTHER: ☐


13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

3/24/2011 Run 9-5/8", 36#, J-55 ST&C surface casing to 802'. Cement with 440 sx of cement back to surface with 30 bbls of cement returns.

3/26/2011 Drilled float collar & cement to 790' (12' above shoe). Tested casing to 1500# for 30 minutes (held).

4/11/2011 Continue drilling ahead @ 4378'

4/27/2011 Continue drilling ahead @ 5630'



Spud Date:

5/29/2009

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE

Operations Manager

DATE 4/27/2011

Type or print name  
For State Use Only

Jeffery R. Hseng

E-mail address: jeffi@dahughes.net

PHONE: 361/358-3752

APPROVED BY:

TITLE

Field Supervisor

DATE 5-4-11

Conditions of Approval (if any):