


DEC 1 9 15



(Orig. Sec.) WILLIAM H. FELDMILLER

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office **H. M.**

Lease No. **LC 070383**

Unit **RECEIVED**

DEC 2 1961

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT..... X
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

July 6, 1961

Well No. **B-2** is located **1650** ft. from **NE** line and **1900** ft. from **W** line of sec. **13**

NE/SW 13
(1/4 Sec. and Sec. No.)

10-S 25-E
(Twp.) (Range)

NMPM
(Meridian)

Undesignated
(Field)

Chaves
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is **3716** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Ran 10 sacks cement plug in 4 1/2" casing from 1260 TD to 1150 feet.
Filled casing with mud.
Shot pipe off at 450 feet.
Ran 50 foot cement plug on top of stub.
Ran 75 foot cement plug at 100 feet.
Set plug in top of pipe and placed marker.
Plugging completed 7/5/61.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **J. F. McAdams, Etal**

Address **Box 1137**

Roswell, New Mexico

By **J. F. McAdams**

Title **Operator**