

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TR. DATE\*  
(Other instructions on reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

034932-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Bright

9. WELL NO.

#1-23

10. FIELD AND POOL, OR WILDCAT

Bitter Lake-San Andres

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 23, T10S, R25E

12. COUNTY OR PARISH

Chaves

13. STATE

New Mexico

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

Tesoro Petroleum Corporation

3. ADDRESS OF OPERATOR

8520 Crownhill Boulevard, San Antonio, Texas 78209

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1650' FSL and 330' FWL, Section 23, T-10-S, R-25-E

14. PERMIT NO.

---

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3553' GL

16.

## Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)


17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Operator set 30-sack cement plug from total depth of 1031' back to a calculated depth of 776'. The hole was then filled with natural mud and a 10-sack cement plug was set at the surface and the required dry-hole marker installed. The U.S.G.S. office in Artesia was notified prior to this work, but no representative of that office was present at the time of plugging.

Mr. Bill Dunlap of Jenson Construction Company of Roswell, New Mexico has been awarded the contract to clear and level this location. This work should be accomplished on or before March 15, 1971. If Mr. Dunlap has not contacted the U.S.G.S. by that date, please notify this operator.

18. I hereby certify that the foregoing is true and correct

SIGNED



TITLE

Manager of Production  
Engineering

DATE Feb. 23, 1971

(This space for Federal or State office use)

TITLE

DATE

APPROVED

MAY - 6 1971

R. L. BEEKMAN

DISTRICT ENGINEER

\*See Instructions on Reverse Side