

NEW MEXICO OIL CONSERVATION COMMISSION  
Santa Fe, New Mexico

HOBBS OFFICE 000

MISCELLANEOUS REPORTS ON WELLS

1955 MAR 8 AM 10:14

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	X	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

March 7, 1955

Roswell

(Date)

(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Franklin, Aston & Fair, Inc.

(Company or Operator)

Lucas & Aston East Roswell Unit

(Lease)

Smith Drilling Co., Artesia

(Contractor)

Well No. 1 in the NE 1/4 SW 1/4 of Sec. 35

T. 10S, R. 26E, NMPM, Wildcat Pool, Chaves County.

The Dates of this work were as follows: Ran Casing and Cemented Feb. 28, 1955

Notice of intention to do the work (was) (was not) submitted on Form C-102 on Verbal approval by Stanley J. Stanley of Hobbs by phone on Feb. 25, 1955  
(Cross out incorrect words)

and approval of the proposed plan (was) (was not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Ran 135' of 13 3/8" 45# 8 round thread new casing in 16 1/2" hole, cemented with 37 sacks of cement by Dehton Oil Well Cementing Co. Impossible to circulate to surface due to thieving by water sand 90' to 97'. An additional water flow was encountered 50' to 60'. Both water flows were fresh water and total volume was 40 gallons per minute. This casing was run with a regular shoe. A cellar was dug following cementing and casing was cemented at the bottom of the cellar with 3 sacks of cement.

Well shut in on cementing Feb. 28 to March 6, plug drilled March 6 and hole drilled to 137'. Hole bailed dry and shut down from 4:00 P.M. March 6 to 8:00 A. M. March 7th. Hole was dry on test 8:00 A. M. March 7. Complete water shut off.

Witnessed by A. J. Smith  
(Name)

Smith Drilling Co.  
(Company)

Contractor  
(Title)

Approved: OIL CONSERVATION COMMISSION

*A. J. Stanley*  
(Name)

(Title)

(Date)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name *R. R. Aston*  
Gen. Mgr.

Position Franklin, Aston & Fair, Inc.

Representing

Address Box 769, Roswell, New Mex.