APPROVED JA	IN 1 5 32		Budget Bureau No. 42R368.4. Approval expires 12-31-60.
	<u>II. FELDMULER</u> DEPA	(SUBMIT IN TRIPLICATE) UNITED STATES ARTMENT OF THE INTERIOR GEOLOGICAL SURVEY	Land Office New Mexico Lease No. 091764 Unit E

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF ALTERING CASING SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR SUBSEQUENT REPORT OF ABANDONMENT
	URE OF REPORT, NOTICE, OR OTHER DATA)

		<b></b>	January 5,	19 62
Honolulu-Federa Well Nol. is loca	1 <b>1</b> ted <b>1980</b> ft. fi	$\operatorname{com}_{-} \left\{ \begin{matrix} N \\ \mathbf{c} \end{matrix} \right\}$ line ar	ad <u>660</u> ft. from $\left\{\begin{matrix} \mathbf{W} \\ \mathbf{W} \end{matrix}\right\}$ line of se	. <u>34</u>
SW/NW Sec. 34	13-8	27-е	MAPM.	
(4 Sec. and Sec. No.) Wildcat	(Twp.)	(Range)	(Meridian)	
(Field)	(Cou	nty or Subdivision)	New Mexico (State or Territory)	

The elevation of the derrick floor above sea level is 3500 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Hole was plugged and abandoned on Jan. 3, 1962, as follows:

Hole was filled with heavy mud. 5 sacks of cement were spotted from 2126 to 2076'. Cut  $4\frac{1}{2}$ " casing at 1108' and pulled. Following plugs were placed.

23 sacks of cement 1133-1083'. 40 sacks of cement 950-900'. 74 sacks of cement 700-610'. 40 sacks of cement 250-200'. 6 sacks of cement at surface. marker was cemented at surface.

A 4" pipe marker was comented at surface. Location has been cleaned, pits filled

and is now ready for final inspection. I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Harry L. Bigbee

Address Box 669

Santa Fe, New Mexico

By Mayles

Title Consulting Engineer.