

FORM C-103
(Rev. 3-55)

RECEIVED

(Submit to appropriate District Office as per Commission Rule 11.5b)

AUG 8 1960

THIS IS A REPORT OF: (check appropriate block)

- Detailed account of work done, nature and quantity of materials used, and results obtained.

Set Nov 9 11/27 141/2" casing @ 1034 feet with 250 sacks cement, circulated
WOC 48 hours, Pumped plug down, held 5000 pressure for 24 hours, no drop in
pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

RESULTS OF WORKOVER

OIL CONSERVATION COMMISSION

Approved by	Name
Title	Position Operator
Date	Company Harold Eide, Jr.