

Salt wtr 3540-3550

13" @ 280.56 set

8 5/8" @ 1432.41 w/200 SX Trinity Cement

Perf @ 1440' - could not pump into

Perf @ 1290' - broke Circ + Cemented w/400 SX 2000

then temporary TOC @ 830' Perforated

@ 830' + cemented w/1000 SX - Circ

7" @ 3780 cemented w/400 SX

TDC 7,515'

TA - 10 sk (algal) @ 6500' + 5500'

Perf @ 3540 - recovered unset cement -

Recement w/100 SX squeezed @ 1750 PSI

Perf 7" @ 3585-70 + 3590-3600 - Rec 30 gal wtr
per hr same as before perforated??

P+A

15 SV 3200-45

Cut CSG @ 2510 + pulled

Fill hole w/mud

5 SX cement @ 2500'

30 SV in top 8 5/8

Set MKC.