

## XICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

## **ISCELLANEOUS REPORTS ON WELLS**

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of criting shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional MAY 1. 1953 instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS	REPORT ON RESULT OF TEST OF CASING SHUT-OFF	X	REPARTING WILL	
REPORT ON RESULT OF PLUGGING WELL	REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

May 7, 1953	Midland, Texas
(Date)	(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Republic Natural Gas Company, et al	White Ranch			
(Company or Operator)	(Lease)			
Trinity Drilling Company	Well No. 2	n the IW 1/4 SW 1/4 of	Sec. 34	
(Contractor)	· · · · · · · · · · · · · · · · · · ·	······································	····,	
T. 113 , R. 29E , NMPM., White Ranch	Pool,	Chaves	County.	
The Dates of this work were as follows: 14ay 4, 1953	·			
	C 400	New Woll		

Notice of intention to do the work (was) (was not) submitted on Form C-102 on..... Ner WOLL 19..... (Cross out incorrect words)

and approval of the proposed plan (was) (was not) obtained.

## DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

The 13 3/8" surface casing plug was drilled out 4-27-53 and a 11" hole drilled to 2149'. Ran 2131' of 8 5/8" CD Intermediate casing 5-4-53 and set at 2145'. Cemented casing with 900 sax admix (4% gel and 1:1 signalite). Left a 36' cement plug in bottom of casing, however cement did not circulate. Ran temperature survey and found top of cement at 670'. Perforated 654'-655' with 4-1/2" bullets and squeezed with 500 sax admix (4% gel and 1:1 signalite). Left a 17' cement plug in casing. Cement circulated. Drilled plug out after waiting 48 hours on 5-6-53.

Witnessed by	Republic	Natural Gas Co.	Gauger
(Name)	•	(Company)	(Title)
Approved: OIL CONSERVATION COMMISSION		I hereby certify that the inform to the best of my knowledge. Name	ation given above is true and complete
(Name)	с. Е (		Natural Ges Company
(Title)	(Date)	Address Box 19	7, FILUIAILI, 19X85