

NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	<input checked="" type="checkbox"/>	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

January 28, 1953

(Date)

Midland, Texas

(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Republie Natural Gas Company's

(Company or Operator)

White Ranch

(Lease)

Trinity Drilling Company

(Contractor)

Well No. 1 in the SW $\frac{1}{4}$ NW $\frac{1}{4}$ of Sec. 34

T. 11 S, R. 29E, NMPM., Wildcat Pool, Chaves County.

The Dates of this work were as follows: January 21, 1953

Notice of intention to do the work (was) (was not) submitted on Form C-102 on New Well, 19.....

(Cross out incorrect words)

and approval of the proposed plan (was) (was not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

The 13 3/8" surface casing plug was drilled out 1-16-53 and a 12 1/4" hole drilled to 2135' on 1-20-53. Ran 2117' of 8 5/8" OD Intermediate casing and set at 2130'. Cemented casing with 700 sax admix (4% gel and 1:1 Strata-crete) and 50 sax regular placed around shoe. Cement was not circulated but cement out mud at end of job indicates cement near top, probably to surface casing shoe. Plug was down at 11:35 A.M. on 1-21-53 and a 35' cement plug was left in bottom of casing. After waiting 48 hours on cement, casing was pressured up to 1000 psi and held for 30 minutes. Started drilling out plug at 11:35 A.M. 1-23-53.

Witnessed by W. F. Griffith Republie Natural Gas Company Field Engineer

(Name)

(Company)

(Title)

Approved:

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name W F Griffith

Position Field Engineer

Representing Republie Natural Gas Company

Address Box 195, Midland, Texas

(Title)

(Date)