

Copy  
to J. J.

RECEIVED

NOV 10 1964

O. C. C.  
ARTESIA, OFFICE

Form 9-221a  
(Feb. 1961)


(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Budget Bureau No. 43-2208.4  
Approval expires 12-31-60.

Land Office Roswell  
Lease No. NM 0134139  
Unit H

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	
<u>Perforation - Completion</u> (X)	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

JJTRAVIS - HUBER FEDERAL 11-1 Nov 6, 1964  
Well No. 1 is located 330 ft. from N line and 330 ft. from E line of sec. 24  
SE NE 24 6-S 25-E (Meridian)  
(1/4 Sec. and Sec. No.) (Twp.) (Range)  
WILDCAT Chaves New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3849.7 ft. Gr.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

- 10-31-64 Total Depth 1042'. Perforated 1005 to 1015 - two shots per foot.  
11-1 Acidized with 3250 gal retarded acid; 1000 gal regular acid; 250 gal breakdown acid - total 4,500 gal.; maximum breakdown pressure 1800#, minimum treating pressure 900#; average injection rate 1.6 bbl per hr.  
11-2 Ran 2" tubing & rods and installed pumping equipment  
11-3 Well pumping back acid water and cleaning up  
11-4 Well turned into tanks at approximately 12:00 Noon  
11-5 Well shut in to repair motor on pump - potential pending  
Completion date of well 11-4-64

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company J. J. Travis

Address Box 873

Midland, Texas

By

J. J. Travis

Title Owner