

1906 N. Gila Dr.
Hobbs. NM. 88240
JANUARY. 20, 1968

MR. DARYL DAVIS.
105 GULF Building
Midland, TEXAS. 79701

DEAR SIR:

SUBJECT: YOUR CHAVES CO. WILDCAT.
PREPARING TO RUN AND
RUNNING $4\frac{1}{2}$ " 9.5# CS9.

WAY DOWN DRILL PIPE AND COLLARS.
REMOVE BLOW OUT PREVENTER.
RIG UP CS9. RUNNING EQUIPMENT
AND TALLY $4\frac{1}{2}$ " 9.5# CS9.

RUN 66 JTS. $4\frac{1}{2}$ " 9.5# CS9. WITH
GUIDE SHOE, FLOAT COLLAR, 6 CENTRA-
LIZERS AND 240' WITH RUL-60TE.
APPLIED FOR A TOTAL OF 2073'
SET AT GROUND LEVEL. DERRICK.
FLOOR SETTING DEPTH 2078; FLOAT
COLLAR AT 2044', CENTRALIZERS AT
2012', 1948', 1886', 1822', 1757' AND 1694'.