

K-1-4-26

Doyle Davis State #1

5-3-79 Rigged up on well.

5-4-79 Run Tubing Tagged BP @ 1312'
Pumped 25 sx cnt.

Pulled 11 1/2" circ. hole with gel.

Set tubing @ 128'

Pumped 10 sx surface plug.

Erected dry hole marker & cleaned hcz.

Operator gave land owner @ 250 Bbl Tank
in return rancher would level pit.

m.s.