

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION

JUN 9 1966

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- Dry Hole		7. Unit Agreement Name
2. Name of Operator Avalanche Journal Publishing Company *		8. Farm or Lease Name White
3. Address of Operator 220 West Sixth Street, Amarillo, Texas		9. Well No. 1
4. Location of Well UNIT LETTER B , 1980 FEET FROM THE East LINE AND 660 FEET FROM THE North LINE, SECTION 12 TOWNSHIP 10 S RANGE 27 E NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3839' GR		12. County Chaves

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On December 30, 1965 set 8 5/8" intermediate string at 2289' KB using 250 sacks cement 2% CaCl. Plugged down at 10:00 P.M. Let set 12 hrs. Pressured up to 800# PSI for 15 min. Pressure held. Drilled out with 7 7/8" bit. Cementing done by Halliburton.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Grant M. Smith</u>	TITLE <u>Agent</u>	DATE <u>June 8, 1966</u>
APPROVED BY <u>M. L. Armstrong</u>	TITLE <u>ON THE GAS INSPECTOR</u>	DATE <u>JUN 9 1966</u>
CONDITIONS OF APPROVAL, IF ANY:		

* through Spool Cattle Company