

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1-
U.S.G.S.	
LAND OFFICE	
OPERATOR	3

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Cities Service Oil Co.		8. Farm or Lease Name O'Brien "C"
3. Address of Operator P. O. Box 69 - Hobbs, New Mexico 88240		9. Well No. 1
4. Location of Well UNIT LETTER J 1980 FEET FROM THE South LINE AND 1980 FEET FROM East LINE, SECTION 27 TOWNSHIP 7 South RANGE 28 East NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) Est. 4000 GL		12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

T.D. 245 Red Bed. Prep. to drill ahead. This well was spudded at 5:00 P.M. on 11-17-66. Ran 7 joints 8 5/8 OD 24# H-40 (235) casing set and cemented at 245 feet with 200 sax regular cement. Plug down at 9:00 P.M. 11-17-66. Circulated cement, WOC 24 hours. Tested 8 5/8 casing to 800 psi for 30 minutes. No drop in pressure.

RECEIVED

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>ORIGINAL TO C. D. ROBERTSON</u>	TITLE District Clerk	DATE December 14, 1966
APPROVED BY <u>W. A. Grissett</u>	TITLE <u>RECEIVED</u>	DATE DEC 1 1966
CONDITIONS OF APPROVAL, IF ANY:		