

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN DUPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-0707891-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

S. H. Weaver Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 35, T-26-S, R-1-E

12. COUNTY OR PARISH

Dona Ana

13. STATE

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT-" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

TEXACO Inc.

3. ADDRESS OF OPERATOR

P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surfaceWell located 660' from the South Line, and 660' from the West
Line of Section 35, T-26-S, R-1-E, Dona Ana County, N. M.

14. PERMIT NO.

Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4171' (D. F.)

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*Total Depth - 2435'
13 3/8" O. D. Casing Cemented at 323'Ran 2427' of 9 5/8" O. D. Casing, 36.00 LB, J-55, NEW, and cemented at
2435' with first stage of 200 Sx. Incor Neat, second stage with 1200 Sx.
Trinity Lite Water with 1/4 lb. floccle per sx. DV tool set at 2008'.
Cement Circulated. Job complete 11:00 P. M. November 20, 1965.Tested 9 5/8" O. D. Casing for 30 minutes with 1200 P. S. I. from 12:15
A. M. to 12:45 A. M. November 21, 1965. Drilled DV tool and re-tested
for 30 minutes with 1200 P. S. I. from 1:45 A. M. to 2:15 A. M. November
21, 1965. Tested O. K. Job complete 2:15 A. M. November 21, 1965.

RECEIVED

NOV 29 1965

O. C. C.
ARTESIA, OFFICERECEIVED
NOV 23 1965
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

D. C. Gillett

TITLE Assistant District
Superintendent

DATE November 22, 1965

(This space for Federal or State office use)

APPROVED BY

TITLE DISTRICT ENGINEER

DATE Nov 23 1965

CONDITIONS OF APPROVAL, IF ANY: