

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/-
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
K-2803

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator H. N. Sweeney ✓	8. Farm or Lease Name Citgo State
3. Address of Operator P. O. Box 1582 - Roswell, New Mexico	9. Well No. 1
4. Location of Well UNIT LETTER P, 660 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 36, TOWNSHIP 8 S, RANGE 20 E NMPM.	10. Field and Pool, or Wildcat Twin Lakes S. A.
15. Elevation (Show whether DF, RT, GR, etc.) 3983 GR	12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set 955' R-5/8" 20# H-40 used casing on March 3, 1967 at 9:00 PM. Cemented with 100 sacks Regular with 2% calcium chloride. Failed to pump plug down. Squeezed with 50 sacks Regular cement above plug. Drilled out cement in casing at 3:00 AM on March 5, 1967 and squeezed with 50 sacks Regular cement around shoe. Tested with 800# pressure before drilling plug with no break.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. N. Sweeney TITLE Operator DATE April 4, 1967

APPROVED BY W. A. Gressett TITLE Engineer DATE APR 7 1967

CONDITIONS OF APPROVAL, IF ANY: