

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	☒
FILE	☒
U.S.C.S.	
LAND OFFICE	☒
OPERATOR	☒

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

RECEIVED

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REOPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" FORM C-101 FOR SUCH PROPOSALS.

1. Indicate Type of Lease State ☒ Fee ☐	2. State Oil & Gas Lease No. OG-4681
3. Unit Agreement Name TLAU	4. Form of Lease Name
5. Well No. 35	6. Field and Pool, or Wildcat Twin Lakes SA Assoc.
7. Elevation (Show whether DF, RT, CR, etc.) 3965' 6"	8. County Chaves
9. Location of well UNIT LETTER K 1980 FEET FROM THE South LINE AND 1980 FEET FROM The West LINE, SECTION 36 TOWNSHIP 8S RANGE 28E	
10. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

REPAIR REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPER. ☐	PLUG AND ABANDONMENT ☐
WELL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	
		OTHER Convert to injector well ☒	

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 103.

- 11-30-87 RUPU (Monument). Attempted to pull stuck pump. Could not get pump unseated. SDON. Plan to back rods off & strip out 12-1-87.
- 12-1-87 RUPU (Monument). Pump stuck in SN. Backed off rods & stripped rods & tbg out of hole. Packed off wellhead. RDP. Note: 4 1/2" csg dropped about 5". We may need to go in with spear & pick 4 1/2" csg back up when ready to convert to injection.
- 2-22-88 RUPU. PU & ran 3 7/8" bit, 4 1/2" csg scraper & 2 3/8" workstring to tag PBTD @ 2611'. Pulled tbg, scraper & bit. RDP.
- 2-24-88 RU Schlumberger & ran GR-CCL-CNL.
- 4-22-88 RUPU (Monument). PU & ran 3 7/8" bit, 4 1/2" csg scraper & 2 3/8" tbg to tag PBTD @ 2607' GL elev. Pulled tbg & tools. Ran Guiberson 4 1/2" Uni-6 BP & pkr. Set BP @ 2517'. PU & set pkr @ 2500'. Tested BP & pkr @ 500 psi. Held OK. PU pkr & set @ 1116'. Tested csg between BP @ 2517' & pkr @ 1116'.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed By
Mike Williams
Oil & Gas Inspector

Manager, Production Admin.
DATE 6-2-88

JUN 10 1988

Held OK. Worked pkr up the hole testing csg each jt. Found leak between 1084 & 1052'. Tested csg above pkr. Have a very large leak above 1052'. SDON. Prep to install bradenhead & new tbg head before isolating & est rates on csg leaks.

- 4-25-88 Cut off csg & installed 8 5/8" bradenhead & 4 1/2" tbg head. Ran Guiberson 4 1/2" Uni-6 pkr on workstring & isolated csg leak between 481 & 513' from surface. SDON.
- 4-26-88 RU Gold Star pump truck. Tested csg above leak between 481 & 513'. Pulled tbg & pkr. Prep to squeeze. SDON.
- 4-27-88 RU Howco. Ran 633' 2 3/8" tbg open ended. Dumped 2 sx 20-40 sand on top of BP @ 2517', down 2 3/8" tbg. Pulled tbg. Started pumping FW down 4 1/2" csg. Broke circ. M&P 245 sx premium plus neat cmt down 4 1/2" csg & into hole between 481-513'. Disp w/1 bbl FW. Press @ 1300#. Broke loose, flushed lines. Hooked back up to csg. Press up to 1000#. Closed in. SDON. WOC.
- 4-28-88 RU Star Tools rev drlg equip. WIH w/3 7/8" blade bit, 4 DC's & 2 3/8" WS. Tagged TOC @ 15' from surface. Drilled out cmt to 500'. SDON.
- 4-29-88 Finished drlg out cmt. Press tested csg & BP @ 500#. Held OK. Pulled tbg, DC & bit. WIH w/3 7/8" cone bit, 4 1/2" csg scraper & 2 3/8" workstring. Circ. Sand off BP. Pulled tbg, scraper & bit. RU Schlumberger. Ran cmt top log. WIH w/tbg & ret tool. Latched on BP. Pulled tbg & BP. WIH w/3 7/8" csg gun. Perf 9 additional holes in P-1 @ 2563, 2564, 2565, 2568, 2569, 2579, 2581, 2582 & 2583', 1 JSPF. RD Schlumberger. SDON.
- 5-2-88 WIH w/Halliburton R-4 pkr on btm of 85 jts (2682') 2 3/8" plastic coated inj tbg. RU Goldstar pump truck. Pumped 10 bbls corr inhib wtr down csg-tbg annulus. Set pkr openended on btm of string @ 2685'. Loaded annulus w/inhib wtr. Press tested @ 300#. Ran chart 30 min. Held OK. RDPU.
JOB COMPLETE