

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	1-
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.		

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Cities Service Oil Company	8. Farm or Lease Name O'Brien "G"
3. Address of Operator P. O. Box 69, Hobbs, New Mexico 88240	9. Well No. 1
4. Location of Well UNIT LETTER 0 , 660 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 35 TOWNSHIP 8S RANGE 28E N.M.P.M.	10. Field and Pool, or Wildcat 2nd. Twin Lakes San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 3940 DF	12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 415' Red Bed. Prep. to drill ahead. Spudded @ 1 P.M. on 11-4-67. Ran 12 jts.
402' 8 5/8" OD 24# J-55 casing set and cemented @ 414' w/300 sacks regular cement
w/2% CaCl₂. Plug down @ 8:30 P.M. Cement circulated. WOC 24 hours. Tested
8 5/8" casing w/800 psi for 30 minutes with no drop in pressure.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

ORIGINAL SIGNED
E. D. ROBERTSON

District Clerk

November 10, 1967

SIGNED _____

TITLE _____

DATE _____

APPROVED BY **W. A. Gusscott**

TITLE _____

DATE **1967**

CONDITIONS OF APPROVAL, IF ANY: