

ATTACHMENT TO FORM 9-331  
NORTH KING CAMP FEDERAL UNIT NO. 1

10-22-68 TD. 9311. Prep Test Queen *Perfs 1680-1684*  
10-23-68 PBD 1760. Prep Acd. Set CIBP 1760  
10-24-68 PBD 1760. Tstg. Acd x 750 gal 15% HCl x 4% HF spearheaded x 750  
gal 15% HCl suspending acd. All acd x LSTNE. Swb 3 BLW 2 hr  
FL 1600, swb down.  
10-25-68 PBD 1760. Tstg. After 14 hr SI TPO FL 1500. SWB 2 BLW, swb down 5 hr.  
10-28-68 PBD 1760. Tstg. Frac thru perf 1680-84 x 20,000 gals gelled brine wtr  
x 2 lbs sn per gal x 5000 gals gelled brine water x 1 lb sn per gal.  
Flw 117 BLW 7 hrs. Swb 26 BLW 3 hrs.  
10-29-68 PBD 1760. Tstg. Swb 57 BLW 10 hrs.  
10-30-68 PBD 1760. Installing Pumping equipment. Rtg x rods.  
10-31-68 PBD 1760. " " "  
11-1-68 PBD 1760. Tstg. Pmp 16 BLW 24 hrs.  
11-2-68 PBD 1760. Tstg. Pmp 125 BLW 24 hrs. (No show oil or gas)  
11-4-68 PBD 1760. Tstg. Pmp 160 BLW (no show oil or gas) 72 hrs.  
11-5-68 PBD 1760. Tstg. Pmp 40 BLW x NS oil or gas 24 hrs.  
11-6-68 PBD 1760. Prep to service pmp.  
11-7-68 PBD 1760. Pulled rods x pump. Check for sand fill. Hole clean.  
11-8-68 PBD 1760. Tstg. Running pump comp. No gauge.  
11-9-68 PBD 1760. Tstg. Pmp 27 BLW 16 hrs.  
11-10-68 PBD 1760. Tstg. Pmp 31 BLW 24 hr.  
11-11-68 PBD 1760. Tstg. Pmp 79 BLW x 0 BO 64 hrs. No show oil or gas.  
11-12-68 PBD 1760. Tstg. Pmp 4 BLW 24 hrs. Pull rods x pmp. Swb 61 BLW  
5-1/2 hours. FL 1400'. No show oil or gas.  
11-13-68 PBD 1760. Tstg. Swb 40 BLW 2 hrs. No show. Run pump.  
11-14-68 PBD 1760. Tstg. Pmp 31 BLW 16 hrs. No show oil or gas.  
11-15-68 PBD 1760. Tstg. Pmp 21 BLW 24 hrs. No show oil or gas.  
11-18-68 PBD 1760. Tstg. Pmp 1 BNW x 46 BLW 48 hrs. NS oil or gas.  
11-19-68 PBD 1760. Tstg. Pmp 3 BW 24 hrs NS oil or gas. Pmp stuck.  
11-20-68 PBD 1760. Prep to change out pmp equip.  
11-21-68 PBD 1760. Tstg. No gauge. Pulled rods x pmp. Swb 50 BNW 4 hrs.  
Run rods x pmp.  
11-22-68 PBD 1760'. Prep to run rods x pmp.  
11-23-68 PBD 1760. Tstg. Pmp 3 BW 24 hrs. Rel Ralph Johnson.  
11-24-68 PBD 1760. Tstg. Pmp 0 BO x 16 BW 24 hrs.  
11-25-68 PBD 1760. Tstg. Pmp 0 BO x 37 BW 72 hrs.  
11-26-68 PBD 1760. Tstg. Pmp 0 BO x 11 BW 24 hrs.  
11-27-68 PBD 1760. Tstg. Pmp 0 BO x 3 BW 24 hrs.  
11-28-68 PBD 1760. Tstg. Pmp 0 BO  
12-2-68 PBD 1760 P x A approved.

**RECEIVED**  
**MAR 19 1969**  
MAR 19 1969  
MAR 19 1969