

NO. OF COPIES RECEIVED	2
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

## NEW MEXICO OIL CONSERVATION COMMISSION

MAY 27 1969

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>K-5739</b>
7. Unit Agreement Name
8. Farm or Lease Name <b>Mercury-State</b>
9. Well No. <b>1</b>
10. Field and Pool, or Wildcat <b>Wildcat</b>
12. County <b>Chaves</b>

## SUNDY NOTICES AND REPORTS ON WELLS OFFICE

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER
2. Name of Operator <b>Ralph Lowe</b>
3. Address of Operator <b>PO Box 834, Midland, Texas 79701</b>
4. Location of Well UNIT LETTER <b>E</b> <b>1980</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM THE <b>West</b> LINE, SECTION <b>27</b> TOWNSHIP <b>10-S</b> RANGE <b>26-E</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) <b>3664 GL</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

ON May 23, 1969 ran 8 7/8" 24# J-stac Casing set at 1170'. Cemented with 500 sacks 6% Jel and 100 sacks regular Neat. Cement Circulated to Surface. Plug down at 6:00 P.M. after 24 hours pipe tested for 30 Min. w/1500# pressure. Pipe tested O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Bill Spinning* TITLE *agent* DATE *5/26/69*  
APPROVED BY *W. A. Gressett* TITLE **OIL AND GAS INSPECTOR** DATE **MAY 27 1969**  
CONDITIONS OF APPROVAL, IF ANY: