

NO. OF COPIES RECEIVED	
DISTRIBUTION	
ANTA FE	<input checked="" type="checkbox"/>
ILE	<input checked="" type="checkbox"/>
.S.G.S.	<input checked="" type="checkbox"/>
AND OFFICE	<input checked="" type="checkbox"/>
PERATOR	<input checked="" type="checkbox"/>

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED BY

O. C. D.  
ARTESIA, OFFICE

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No. Fee
7. Unit Agreement Name
8. Farm or Lease Name Van Eaton-Leyendecker
9. Well No. 1
10. Field and Pool, or Wildcat Wildcat-Montoya
12. County Chaves

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐ Reentry

Name of Operator  
McClellan Oil Corporation ✓

Address of Operator  
P. O. Drawer 730, Roswell, New Mexico 88202

Location of Well  
UNIT LETTER L 1980 FEET FROM THE South LINE AND 660 FEET FROM  
THE West LINE, SECTION 22 TOWNSHIP 6S RANGE 27E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)  
4147.51

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
WELL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-23-84 Moved in WEK Rig #3. Drilled out cement plugs. Logged with Schlumberger CNL-LCT-NGT-DLL-Micro SFL. Ran 6575' of 4-1/2", 10.5 lb/ft, J-55 casing with DV Tool set at 5200 ft. Cemented first stage with 725 sx Class "H" with additives and 680 sx Class "C", 50/50 poz with additives. Plug down at 12:30 p.m. Nipple up wellhead. Release rig, wait on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Paul Ragsdale TITLE Operations Manager DATE June 5, 1984

PROVED BY Mike Williams TITLE OIL AND GAS INSPECTOR DATE JUN 11 1984

CONDITIONS OF APPROVAL, IF ANY: