

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

NOV 30 1978

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

<p><b>SUNDRY NOTICES AND REPORTS ON WELLS</b></p> <p>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - " (FORM C-101) FOR SUCH PROPOSALS.)</p>		<p>5a. Indicate Type of Lease</p> <p>State <input type="checkbox"/> Fee <input checked="" type="checkbox"/></p> <p>5. State Oil &amp; Gas Lease No.</p>
<p>1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Wildcat</p> <p>2. Name of Operator</p> <p>The Harlow Corporation ✓</p> <p>3. Address of Operator</p> <p>600 Petroleum Bldg.</p> <p>4. Location of Well</p> <p>UNIT LETTER N 660 FEET FROM THE South LINE AND 1980 FEET FROM</p> <p>West LINE, SECTION 19 TOWNSHIP 8S RANGE 29E NMPM.</p>		<p>7. Unit Agreement Name</p> <p>8. Farm or Lease Name</p> <p>O'Brien Fee</p> <p>9. Well No.</p> <p>1</p> <p>10. Field and Pool, or Wildcat</p> <p>Wildcat</p>
<p>15. Elevation (Show whether DF, RT, GR, etc.)</p> <p>3932' GL</p>		<p>12. County</p> <p>Chaves</p>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	
		OTHER <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

November 14, 1978 - Commenced drilling operations at 5:00 P.M.

November 15, 1978 - Ran 299.90' of 8-5/8" - 20# surface casing and set at 308'. Cemented with 150 sacks of Class C Cement w/2% CaCl. Cement circulated. Plug down 11:15 A.M. W.O.C. for 24 hrs. Pressure test of 600# for 30 minutes. Test OK.

November 26, 1978 - Ran 2790' of 5 1/2" - 14# casing and set at 2796'. Cemented with 100 sacks of 50-50 POZ w/2% gel & 15% salt. Plug down at 2:05 P.M. Calculated top of cement 1900'. Pressure test of 600# for 30 minutes. Test OK. W.O.C. more than 72 hrs. before start of completion.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. V. Dalton TITLE President DATE 11/29/78

APPROVED BY W. A. Gussert TITLE SUPERVISOR, DISTRICT II DATE DEC - 1 1978

CONDITIONS OF APPROVAL, IF ANY: