

CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-75

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.O.S.	
LAND OFFICE	
OPERATOR	1

5a. Indicate Type of Lease
State For

5. State Oil & Gas Lease No.

RECEIVED

APR 8 1980

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL GAS WELL OTHER

2. Name of Operator
STEVENS OIL COMPANY

3. Address of Operator
P. O. Box 2203 - Roswell, New Mexico 88201

4. Location of Well
UNIT LETTER O 990 FEET FROM THE South LINE AT 2310 FEET FROM
THE East LINE, SECTION 1 TOWNSHIP 9-S RANGE 28-E NMPM.

7. Unit Agreement Name

8. Farm or Lease Name
O'Brien "E"

9. Well No.
3

10. Field and Pool, or Wildcat
Assoc. Twin Lakes-San Andres

15. Elevation (Show whether DF, RT, GR, etc.)
3953.9 Gr., 3959.9 KB

12. County
Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPERATIONS <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

3-15-80 Staked Location.

3-16-80 Spud 10 p.m. Drilled 125' and ran 112' 8-5/8" 20# surface casing. Circulated cement with 75 sacks Class "C". WOC/18 hours. Pressured to 1000#/30 min. Logging no pressure decrease. Drilled out and drilled ahead.

3-22-80 Ran 2802' 4-1/2" 9.5# casing and cemented with 50 sacks Class "C" and 75 sacks self-stress cement. WOC/18 hours. Pressured to 1000#/30 minutes. Logging no pressure decrease.

4-04-80 Perf. 2591.5, 2592, 2592.5, 2595, 2595.5, 2596, 2616.5, 2617, 2617.5, 2623.5, 2624, 2624.5.

4-05-80 Acidized perms. w/4000 gals. 28% acid. Testing.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *David G. Thomas* TITLE Owner DATE 04/07/80

APPROVED BY *W. A. Gussert* TITLE SUPERVISOR, DISTRICT II DATE APR 11 1980

CONDITIONS OF APPROVAL, IF ANY: