

Page 2 - continued
Cockleburr "RD" Sate #1, LG-4354
Unit M, 810' FSL & 660' FWL,
Section 17-T7S-R25E, Chaves County, NM

CaCl. PD 11:46 AM 7-5-81. WOC 2 hrs & 30 minutes. Ran 1". Tagged cement 20' from surface. Spotted 9 sacks (down backside) Class "C" 4% CaCl. PD 2:20 PM 7-5-81. WOC. Drilled out 9:30 PM 7-5-81. WOC 24 hrs. Nippled up & tested to 1000 psi, OK. Reduced hole to 7-7/8". Drilled plug & resumed drilling.