

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501
AUG 07 1981
ARTESIAN DIVISION

Form C-103
Revised 10-1-76

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
L 6773	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL (FORM C-101) FOR SUCH PROPOSALS.)

1. Name of Operator Fred Pool Operating Company		7. Unit Agreement Name	
2. Address of Operator Box 1300 Clovis Star Rt. Roswell, N.M. 88201		8. Form or Lease Name Eastland State	
3. Location of Well UNIT LETTER <u>I</u> <u>660</u> FEET FROM THE <u>E</u> LINE AND <u>1980</u> FEET FROM THE <u>N</u> LINE, SECTION <u>13</u> TOWNSHIP <u>9S</u> RANGE <u>26E</u> NMPM.		9. Well No. 1	
15. Elevation (Show whether DF, RT, GK, etc.) 3816 OL		10. Field and Pool, or Wildcat W-C	
12. County Chaves			

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>
		13 3/8	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 8 p.m. 6-30-81 with cable tool rig.

Drilled to 110 ft.

8-1-81: moved rotary rig on hole.

8-4-81: Set 318 ft. new 13 3/8 casing, 48#. Cemented with 425 sx of Class C cement, 2% Ca Cl. Cement circulated. W O C 24hrs. Ran pressure test to 500# for 30 minutes. No pressure drop.

8-6-81 Commenced drilling operations.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Arta Pool TITLE Secretary DATE 8-6-81
APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE AUG 14 1981
CONDITIONS OF APPROVAL, IF ANY: