

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

RECEIVED

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	☒
FILE	☒
U.S.C.S.	☒
LAND OFFICE	☒
OPERATOR	☒

APR 20 '88

O. C. D.

ARTESIA OFFICE

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER-		7. Unit Agreement Name TLSAU
2. Name of Operator PELTO OIL COMPANY		8. Form or Lease Issue
3. Address of Operator 500 DALLAS, SUITE 1800, HOUSTON, TX 77002		9. Well No. 81
4. Location of Well UNIT LETTER I 2310 FEET FROM THE South LINE AND 990 FEET FROM THE East LINE, SECTION 6 TOWNSHIP 9S RANGE 29E 6MPM.		10. Field and Pool, or Whichever Twin Lakes SA Assoc.
15. Elevation (Show whether DF, RT, CR, etc.) 3945 GR		12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPER. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	OTHER ☒ Converted to water injection well

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work; SEE RULE 1703.

- 12-23-87 RUPU (Monument). Pulled & changed pump. Hung on. RDPU.
- 12-28-87 Well never did pump up. RU Goldstar & press up on tbg w/pump still seated. Tbg did not hold press. Pulled rods, pump & tbg. RU Goldstar to test tbg @ 5000# below the slips. Found one hole & blew 5 more in first 6 stands. SD Goldstar. Ran tbg back in hole. COOH w/tbg laying down in singles. Will run new tbg string 12-29. SDON.
- 12-29-87 PU & ran 89 jts new 2 3/8" tbg (2816') w/SN open ended on btm of string. Hung @ 2822'. PU & re-ran 2"x1 1/2"x10' RWBC pump on 3/4"x2' lift sub, 111 3/4" rods & 2 1/4"x4' pony rods on top of string. POP. RDPU.
- 3-9-88 RUPU. Pulled & LD rods, pump & tbg. SDON.
- 3-10-88 PU & ran 3 7/8" bit, 4 1/2" csg scraper & 2 3/8" workstring to tag PBTD @ 2874'. Pulled tbg, scraper & bit. Ran Guiberson BP & pkr on workstring. Set BP @ 2652'. RU Goldstar pump truck & press up csg between BP & surface @ 500#. Held OK. Pulled tbg & pkr. RU Schlumberger. Ran cement bond log.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Berna M. Nelson TITLE Production Administration Mgr DATE April 8, 1988

APPROVED BY Mike Williams TITLE Oil & Gas Inspector DATE MAY 1 1988

TLSAU #81
TWIN LAKES SA ASSOC.
CHAVES COUNTY, NEW MEXICO

3-10-88 (Continued)

Found TOC @ 2056'. Ran tbg & ret head back in hole & latched on BP & lowered to 2746'. RU Goldstar pump truck. Spotted 150 gal 20% NEFE over area to be perf. RD Goldstar. Pulled & LD tbg & BP. Ran 3 3/8" csg gun & perf 14 additional holes, 1 JSPF in P-1 @ 2706, 2707, 2708, 2710, 2711, 2722, 2725, 2726, 2731, 2732, 2744, 2745, & 2746'. RD Schlumberger. SDON.

3-11-88 PU & ran Halliburton R-4 pkr on 84 jts (2646') of 2 3/8" plastic coated tbg. RU Goldstar pump truck. Pumped 10 bbls corr inhib wtr down csg-tbg annulus. Set pkr @ 2653'. Loaded csg-tbg annulus w/corr inhib wtr. Press up to 300#. Ran chart 30 min. RDPU. JOB COMPLETE