

UNITED STATES OF AMERICA
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 1882

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Leeman "OC" Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Unit 0, Sec. 18-T7S-R26E

12. COUNTY OR PARISH

Chaves

13. STATE

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Yates Petroleum Corporation

3. ADDRESS OF OPERATOR

207 South 4th St., Artesia, NM 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)

At surface

660' FSL & 1980' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3630' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Spudded a 15" hole at 2:00 PM 7-15-81. TD 889'. Ran 22 jts of 10-3/4" K-55 40# (890') of casing set at 889'. 1-Texas Pattern guide shoe set at 889'. Auto fill float set at 849'. Cemented w/815 sacks Class "C" 3% CaCl. Compressive strength of cement 1250 psi in 12 hrs. PD 1:35 AM 7-17-81. Bumped plug to 500 psi, released pressure & float held okay. Cement circulated 50 sacks to pit. WOC 15-1/2 hrs. NU & tested to 1000 psi, OK. Reduced hole to 7-7/8". Drilled plug & resumed drilling.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Engineering Secretary

DATE 7-21-81

(This space for Federal or State office use)

ROGER A. CHAPMAN

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

JUL 28 1981

U.S. GEOLOGICAL SURVEY
DOWS WIL NEW MEXICO

See Instructions on Reverse Side