

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

|                        |   |
|------------------------|---|
| NO. OF COPIES RECEIVED | 2 |
| DISTRIBUTION           |   |
| SANTA FE               | 1 |
| FILE                   | 1 |
| U.S.G.S.               |   |
| LAND OFFICE            |   |
| OPERATOR               | 1 |

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

RECEIVED

OCT 28 1981

O. C. D.

ARTESIA, OHM

Form C-103  
Revised 10-1-78

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☒ OTHER ☐

Name of Operator

Yates Petroleum Corporation /

Address of Operator

207 South 4th St., Artesia, NM 88210

Location of Well

UNIT LETTER D 660 FEET FROM THE North 660 FEET FROM  
THE West LINE, SECTION 13 TOWNSHIP 5S RANGE 24E NMPM.

5a. Indicate Type of Lease

State ☐

Fee ☒

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name

Rowland RN

9. Well No.

1

10. Field and Pool, or Wildcat

Und. Abo

15. Elevation (Show whether DE, RE, GR, etc.)

3921.2' GR

12. County

Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

DRILL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING OPS. ☒

CASING TEST AND CEMENT JOBS ☒

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set 30' of 20" conductor pipe. Spudded a 15" hole at 8:45 AM 10-24-81. Ran 24 joints of 10-3/4" 40.5# K-55 ST&C casing set at 975'. 1-Texas Pattern guide shoe set at 975'. Flapper insert float set at 935'. Cemented w/500 sacks Class C & 200 sacks 65/35 Poz. PD 8:30 AM 10-26-81. Bumped plug to 800 psi, released pressure & float held okay. Circulated 50 sacks. WOC. Drilled out at 8:45 PM 10-26-81. WOC 12 hours & 15 minutes. Nippled up & tested to 1000 psi, OK. Reduced hole to 7-7/8". Drilled plug & resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

TITLE Engineering Secretary

DATE 10-29-81

TITLE OIL AND GAS INSPECTOR

DATE NOV - 3 1981

CONDITIONS OF APPROVAL, IF ANY: