

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

OCT - 2 1981

C. C. D.

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (ARTESIA OFFICE)

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Tom L. Ingram /	8. Farm or Lease Name Amonett
3. Address of Operator P.O. Box 1757, Roswell, New Mexico 88201	9. Well No. 1-Y
4. Location of Well UNIT LETTER <u>H</u> <u>2030</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>21</u> TOWNSHIP <u>7-S</u> RANGE <u>28-E</u> NMPM.	10. Field and Pool, or Wildcat Wildcat-San Andres
15. Elevation (Show whether DF, RT, GR, etc.)	12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Commenced drilling at 19:00 on 9-28-81. Set 8 5/8" 20# casing at 410' and cemented with 275 sx cement and 2% CaCl₂. Circulated approximately 50 sacks. Waiting on cement 18 hours. Test casing & shoe to 500 psi for 30 minutes-- held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Tom L. Ingram TITLE Operator DATE 10-1-81

APPROVED BY W. A. Gressett TITLE SUPERVISOR, DISTRICT II DATE OCT 6 1981

CONDITIONS OF APPROVAL, IF ANY: