

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Mesa Petr. Co.</u>		Lease <u>Davis</u>		Well # <u>3</u>	
Location of Well	Unit <u>D</u>	Section <u>12</u>	Township <u>7</u>	Range <u>25</u>	County <u>Chavez</u>
Drilling Contractor	<u>660/N</u> <u>660/W</u> <u>Sam Brown</u>		Type of Equipment <u>Rotary</u>		

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
* <u>17 1/2</u>	<u>13 3/8</u>	<u>48 #</u>		<u>900'</u>	<u>300/200/300</u>
<u>11</u>	<u>8 5/8</u>	<u>24 #</u>		<u>1600'</u>	<u>500/300</u>
<u>7 7/8</u>	<u>4 1/2</u>	<u>10.5 #</u>		<u>4100'</u>	<u>500/500</u>

Casing Data:

Surface _____ joints of _____ inch _____ # Grade _____
(Approved) (Rejected) _____

Inspected by _____ date _____

Cementing Program

Size of hole 17 1/2" Size of Casing 13 3/8" Sacks cement required _____

Type of Shoe used guide Float collar used insert Btm 3 jts welded yes

TD of hole 875' Set 875' Feet of 13 3/8" Inch 54.5 # Grade H-40

(New) used csg. @ 875' with 300 28cc sacks neat cement around shoe
+ 800 sax Hal. Lite additives 1/4 # floval, 4% cc

Plug down @ 3230 (AM) (PM) Date 12/2/81

Cement circulated No No. of Sacks -0-

Cemented by Halliburton Witnessed by Mike Stillefeld

Temp. Survey ran @ 930 (AM) (PM) Date 12/3/81 top cement @ 250'

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: _____

Wtra @ 714-786'

No centralizers

hardly break @ 786'

1. Run 1" + tagged to c @ 250'
Pumped 200sx Thixset fluid end @ 120'

2. Run 1" + tagged to c @ 250'
Pumped 2 yds pro gravel + 200sx

3. Run 1" + Tagged to c @ 250'
~~Pumped~~ Pumped 100sx Thixset

4. Run 1" + Tagged to c @ 230'
Dumped 2-3 yds pro gravel + pumped 50sx Thixset

5. Run 1" + Tagged to c @ 230'
Dumped 2 yds pro gravel + pumped 100sx Thixset

6. Run 1" + Tagged to c @ 230'
Pumped 200sx Thixset fluid end @ 15'

7. Run 1" + Tagged to c @ 195'
Pumped 100sx Thixset

8. Run 1" + Tagged to c @ 195'
Pumped 100sx Thixset

Operator will bring cmt
to surface.