

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

OIL CONSERVATION DIVISION
RECEIVED
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-7

FEB 2 1982

O. C. D.
ARTESIA, OFFICE

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
L-6274

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input type="checkbox"/>	CAB WELL <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>	7. Unit Agreement Name
Name of Operator Yates Petroleum Corporation /			8. Farm or Lease Name Dee OQ State
Address of Operator 207 South 4th St., Artesia, NM 88210			9. Well No. 3
Location of Well UNIT LETTER <u>A</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>32</u> TOWNSHIP <u>5S</u> RANGE <u>25E</u> NMPM.			10. Field and Pool, or Wildcat Pecos Slope-Abo Gas
15. Elevation (Show whether DF, RT, GR, etc.) 3762.5' GR			12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOBS ☒

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set 40' of 20" conductor pipe. Spudded a 14-3/4" hole at 4:00 PM 1-29-82. Ran 21 joints of 10-3/4" casing set at 856'. 1-Texas Pattern guide shoe set at 856'. Insert flapper float set at 816'. Cemented w/400 sacks Pacesetter "C" with 3% CaCl, and 300 sacks Class "C" with 3% CaCl. PD 2:53 AM 1-31-82. Cement circulated 50 sacks to pit. Bumped plug to 750 psi, released pressure and float held okay. WOC. Drilled out 9:00 PM 1-31-82. WOC 18 hours and 7 minutes. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leandra D. Dotted

TITLE Engineering Secretary

DATE 2-2-82

APPROVED BY Mike Williams

TITLE OIL AND GAS INSPECTOR

DATE FEB 4 1982

CONDITIONS OF APPROVAL, IF ANY: