

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

RECEIVED

OIL WELL ☐ GAS WELL ☒ OTHER ☐

NOV 30 1981

Name of Operator
MESA PETROLEUM CO /

7. Unit Agreement Name

8. Farm or Lease Name
COMER

Address of Operator
1000 VUAGHN BUILDING/MIDLAND, TEXAS 79701-4493

O. C. D.
ARTESIA, OFFICE

9. Well No.
4

Location of Well

10. Field and Pool, or Wildcat
UNDESIGNATED ABO

UNIT LETTER G 1980 FEET FROM THE NORTH LINE AND 1980 FEET FROM

THE EAST LINE, SECTION 18 TOWNSHIP 5S RANGE 25E NMPM.

11. Elevation (Show whether DF, RT, GR, etc.)

3899.6' GR

12. County
CHAVES

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
FULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOBS ☒

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER ☐

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well with 17-1/2" hole on 11-10-81. Drilled to 800' and ran 18 jts 13-3/8", 48#, H40 casing set at 800'. Cemented with 700 sx HLW + 1# Flocele + 4% CaCl, 300 sx Thixset + 4% CaCl, and tailed in with 300 sx "C" + 2% CaCl. PD at 12:30 p.m. 11-11-81. Held pressure on casing for 8 hours due to float failure. Cement did not circulate. Ran temp survey - TOC @ 380'. Set two plugs with a total of 300 sx Thixset + 4% CaCl to circulate cement. Reduced hole to 11", blew hole dry and waited one hour - no fluid entry. Drilled ahead on 11-12-81. WOC total of 25 hours.

XC: NMOC(3), TLS, CEN RCDS, ACCTG, ROSWELL, MEC, PARTNERS, FILE, REM

14. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

R. J. Math

TITLE REGULATORY COORDINATOR

DATE 11-20-81

APPROVED BY

Mike Williams

TITLE OIL AND GAS INSPECTOR

DATE DEC 1 1981

CONDITIONS OF APPROVAL, IF ANY: