

OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

DEC 9 1981

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
LG- 157 0157

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator PETROLEUM DEVELOPMENT CORPORATION ✓	8. Farm or Lease Name Marley Amoco State
3. Address of Operator 9720-B Candelaria, N.E., Albuquerque, N.M., 87112	9. Well No. #1
4. Location of Well UNIT LETTER L, 1,980' FEET FROM THE South LINE AND 660' FEET FROM THE West LINE, SECTION 36 TOWNSHIP 7 South RANGE 26 East N.M.P.M.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3,911.63 GL	12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	Surface Casing <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud date: 9:15 P.M. on 12/3/81.

Ran 25 joints of 8-5/8" 23# 8R casing. Set @ 1,010'. Cemented with 250 sacks Pacesetter Lite cement and 150 sacks Class "C" with 3% CaCl₂. Circulated 31 sacks of cement at surface. Bumped plug at 2:06 P.M. 12/5/81.

WOC - 12 hrs.

Nippled up - pressure tested BOP at 1,500 psi for 30 min. Pressure held.

cc: WIO

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Claudia Leslie TITLE Secretary DATE December 7, 1981

APPROVED BY Mike Williams TITLE OIL AND GAS INSPECTOR DATE DEC 10 1981

CONDITIONS OF APPROVAL, IF ANY: