

O'BRIANT ENGINEERING

P.O. Box 10487

Midland, Texas 79702

915-683-5511

915-683-3172

October 10, 1989

Mr. Fred Yates
Yates Energy Corporation
P. O. Box 2323
Roswell, New Mexico 88202

SUBJECT: Completion Report
Seymour State No. 1
Chaves County, New Mexico

Dear Mr. Yates:


The above captioned well was a multiple completion in the Abo and Atoka zones. Field operations began on September 19, 1989 to plug the Atoka formation from 5926' to 6048', and resume as a single completion in the Abo formation.

A cast iron bridge plug was run and set at 5875' K.B. with thirty-five feet of cement on top to plug off the Atoka zone. Production assembly was then run back in the hole to place the Abo zone back on production. The well was turned over to the pumper still flowing some load back on September 25, 1989.

The tubing with miscellaneous subs and seating nipple from the Atoka zone was transferred to the Seymour State No. 2 (see September 20, 1989 field notes).

Field operations were supervised by Mr. Gene Printz. Field notes along with tubing tallies, and inventory of equipment are attached.

Yours very truly,


James F. O'Briant
Registered Professional Engineer

JFO/sj
Attachments: