

NM OIL CONS. COMMISSION

Drawer DD

Artesia, NM 88210

UNITED STATES

DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Form Approved.  
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☐ well gas ☒ well other ☐
2. NAME OF OPERATOR  
MESA PETROLEUM CO.
3. ADDRESS OF OPERATOR  
1000 VAUGHN BUILDING/MIDLAND, TEXAS 79701
4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)  
AT SURFACE: 1780' FSL & 1980' FWL  
AT TOP PROD. INTERVAL:  
AT TOTAL DEPTH:
16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:  
TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
CHANGE ZONES ☐  
ABANDON\* ☐  
(other) 8 5/8" Csg & Cement

SUBSEQUENT REPORT OF:

- ☐  
☐  
☐  
☐  
☐  
☐  
☐  
☐  
☐  
☐

5. LEASE  
NM-27970
6. IF INDIAN, ALLOTTEE OR TRIBE NAME  
RECEIVED
7. UNIT AGREEMENT NAME
8. FARM OR LEASE NAME  
COYOTE FEDERAL
9. WELL NO.  
8
10. FIELD OR WILDCAT NAME  
UNDESIGNATED ABO
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA  
Sec 20, T7S, R25E
12. COUNTY OR PARISH  
CHAVES
13. STATE  
NEW MEXICO
14. API NO.
15. ELEVATIONS (SHOW DF, KDB, AND WD)  
3865' GR

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Drilled 12 1/4" hole to 1761' and ran 44 jts 8 5/8", 24#, K-55 casing set at 1760'. Cemented with 700 sx HLW + 1# Flocele + 4% CaCl, 300 sx Thixset + 4% CaCl, and tailed in with 300 sx "C" + 2% CaCl. PD at 1:30 AM 12-11-81. Circulated 200 sx. Tested BOPs and casing to 600 psi for 30 min - OK. Reduced hole to 7 7/8" and drilled ahead on 12-11-81. WOC total of 18 1/2 hours.

XC: USGS (6), TLS, CEN RCDS, ACCTG, MEC, REM, PARTNERS, ROSWELL, FILE  
Subsurface Safety Valve: Manu. and Type Set @ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED

*R. E. Mathew*

TITLE

REGULATORY COORDINATOR

DATE

12-14-81

APPROVED BY  
CONDITIONS OF

ACCEPTED RECORD

PETER W. CHESTER

DEC 28 1981

U.S. GEOLOGICAL SURVEY  
ROSWELL, NEW MEXICO

TITLE

DATE

\*See Instructions on Reverse Side