3-19-92
Page 2 YATES PETROLEUM CORPORATION
105 South 4th St.,
Artesia, NM 88210
P&A Smernoff NL State #3 - LG-563
Unit D, Sec. 2-T5S-R24E
Chaves County, NM
Continued Lay down 22 joints and 2 cut off pieces. RIH w/29 joints of tubing and 10' sub
to 934'. Mixed and pumped 35 sx Class "C" Neat cement. Displaced w/3 bbls
mud laden fluid. POOH. WOC. Stood back tubing. Closed BOP. RIH w/25 jts of
tubing and tagged TOC at 776'. Actual 3rd plug from 934-776'. Laid down 23
joints tubing. Spotted 10 sx cement from 63' to surface. Laid down 2 joints.
Flushed and cleaned lines. Remove BOP. RD and move out rig.
Installed dry hole marker.
Plugging completed 2-21-92.

and un 1 and

Juaníta Goodlett Production Supervisor