

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.O.S.	
LAND OFFICE	
OPERATOR	1

IL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

MAY - 4 1982

O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-78

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

OIL
WELL ☐

GAS
WELL ☒

OTHER-

Name of Operator

Yates Petroleum Corporation ✓

Address of Operator

207 South 4th St., Artesia, NM 88210

Location of Well

UNIT LETTER M 660 FEET FROM THE South LINE AND 660 FEET FROM
THE West LINE, SECTION 35 TOWNSHIP 6S RANGE 25E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

3713.8' GR

5a. Indicate Type of Lease

State ☐

Fee ☒

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name

Sacra SA

9. Well No.

3

10. Field and Pool, or Wildcat

Wildcat Pecos Slope Abo

12. County

Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOBS ☐

OTHER Intermediate Casing ☒

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Note: Ran 8-5/8" casing to case off water zone.

Ran 44 joints of 8-5/8" 24# ST&C casing set at 1755'. 1-Texas Pattern guide shoe at 1755'. Set two insert floats as follows: one at 1755' and one at 1715'. Cemented w/750 sacks Halliburton Lite, 2% CaCl₂. Compressive strength of cement - 1250 psi in 12 hours. PD 9:30 AM 4-23-82. Bumped plug to 750 psi, released pressure and float held okay. Cement circulated 50 sacks to pit. WOC. Drilled out 3:30 AM 4-24-82. WOC 18 hours. Nippled up and tested to 1000 psi, okay. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED L. J. Zooten

TITLE Engineering Secretary

DATE 5-4-82

APPROVED BY Mike Walker

TITLE OIL AND GAS INSPECTOR

DATE MAY 6 1982

CONDITIONS OF APPROVAL, IF ANY: