	2 <sup>1</sup>
5. LEASE NM 10588	
6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
7. UNIT AGREEMENT NAME	)
8. FARM OR LEASE NAME MAR 2 2 198	2
9. WELL NO	
10. FIELD OR WILDCAT NAME	ļ
Pecos Slope-Abo Gas 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Unit P, Sec. 27-T6S-R25E	
12. COUNTY OR PARISH 13. STATE   Chaves NM   14. API NO. NO.	4
15. ELEVATIONS (SHOW DF, KDB, AND WD) 3758 GR	
(NOTE: Report results of multiple completion or zone change on Form 9–330.)	
	6. IF INDIAN, ALLOTTEE OR TRIBE NAME 7. UNIT AGREEMENT NAME 8. FARM OR LEASE NAME George QJ Federal 9. WELL NO. 2-Y 10. FIELD OR WILDCAT NAME Pecos Slope-Abo Gas 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Unit P, Sec. 27-T6S-R25E 12. COUNTY OR PARISH 13. STATE Chaves 14. API NO. 15. ELEVATIONS (SHOW DF, KDB, AND WD) 3758 GR (NOTE: Report results of multiple completion or zone

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Ran 39 joints of 7-5/8" 29.7# N-80 casing set at 1493'. 1-Texas Pattern guide shoe set at 1493'. Float collar 1453'. Cemented w/500 sacks Thickset 2% CaCl. Tailed in w/300 sacks Class "C" 2% CaCl<sub>2</sub>. PD 7:00 AM 2-24-82. Bumped plug to 1000 psi, released pressure and float held okay. Cement did not circulate. Ran Temperature Survey and found top of cement at 900'. WOC. Drilled out 2:00 AM 2-25-82. WOC 19 hours. Nippled up and tested to 1000 psi, okay. Reduced hole to 6-1/2". Drilled plug and resumed drilling.

18. Thereby certify that the fo			
SIGNED	TITLE Engineeri	ng Secty date 3-17-82	
	(This space for Federal or	State office use)	
APPROVED BY CONDITIONS OF APPROVAL, IF .	ANY:	DATE	
	*See Instructions on I	leverse Side	

T 2.3